



Construction Report

Date June 9, 2023

PROJECT Pleasure Creek South Biochar-
and Iron-Enhanced Sand Filter Weather
 JOB NO. PAN 21-01, Stantec #227702346
 CLIENT Coon Creek Watershed District Temp. °F
 CONTRACTOR JACON LLC Wind
 PROJECT MANAGER Dwight Johnson Humidity

S	M	T	W	Th	F	S
Bright	Sunny	Over-	Rain	Snow		
Sun		cast				
<32	32-50	50-70	70-85	85-100	>100	
Still	Moder.	High	Report No. 64			
Dry	Moder	Humid				

Average Field Force			
Name of Contractor	Administration	Labor	Remarks
JACON LLC	Dwight Johnson	Jason Jacobsen	
Visitors			
Time	Name	Representing	Remarks
8:30-11a	Jon Janke	Coon Creek Watershed District	

Equipment at the Site

Unusual Items

Construction Activities

Darin Shaw with Egan Companies onsite to connect electrical components. Clarification is needed on single vs three phase wiring and an updated electrical drawing reflecting all changes from the original design to date. Remaining electrical components can be installed once contractor locates and installs structure hatches.

O&M manual was obtained from EPG that include the control panel as-builts.

System was originally designed based on a 3-phase supply but post project award we needed to switch to a single-phase supply to accommodate Xcel requirements. We worked with EPG and JACON to execute a field change to modify the components to accommodate the change in phase and the VFD was to convert from 1 to 3 phase. The delivered pump has 4 wires (black, yellow, red, and green) and label listing model VSD series 61-1 voltage 230 phase 3 hz 60 hp 5 amps 15.9.

There is a neutral wire extended from the transformer but no connection in the control panel. It sounds like the wire can be terminated if not needed by the control panel.

JACON has the sensors from EPG but it appears some need components mounted on the structure lids/hatches that should have been delivered last fall but have been misplaced in storage and JACON is searching for them.

- Distribution:
1. Contractor
 2. Subcontractor(s)
 3. Engineer
 4. Owner
 5. City of Coon Rapids
 6. Project File

By Jon Janke Title Operations and Maintenance Coordinator



Construction Report

Date June 7, 2023

PROJECT Pleasure Creek South Biochar-
and Iron-Enhanced Sand Filter Weather
 JOB NO. PAN 21-01, Stantec #227702346
 CLIENT Coon Creek Watershed District Temp. °F
 CONTRACTOR JACON LLC Wind
 PROJECT MANAGER Dwight Johnson Humidity

S	M	T	W	Th	F	S
Bright Sun	Sunny	Over- cast		Rain		Snow
<32	32-50	50-70	70-85	85-100	>100	
Still	Moder.	High	Report No. 63			
Dry	Moder	Humid				

Average Field Force			
Name of Contractor	Administration	Labor	Remarks
JACON LLC	Dwight Johnson	Jason Jacobsen	
Visitors			
Time	Name	Representing	Remarks
3-3:30p	Jon Janke	Coon Creek Watershed District	
3-3:30p	Tyler Thompson	Coon Creek Watershed District	
3-3:30p	Erik Megow	Stantec Consulting Services	
3-3:30p	Ed Matthiesen	Stantec Consulting Services	

Equipment at the Site

Unusual Items

Construction Activities

No construction time of visit.
 Engineer reviewed site and components installed to date.
 Egan plans to install electrical components week of June 12.

- Distribution:
1. Contractor
 2. Subcontractor(s)
 3. Engineer
 4. Owner
 5. City of Coon Rapids
 6. Project File

By Jon Janke Title Operations and Maintenance Coordinator



Construction Report

Date June 5, 2023

PROJECT Pleasure Creek South Biochar-
and Iron-Enhanced Sand Filter Weather
 JOB NO. PAN 21-01, Stantec #227702346
 CLIENT Coon Creek Watershed District Temp. °F
 CONTRACTOR JACON LLC Wind
 PROJECT MANAGER Dwight Johnson Humidity

S	<u>M</u>	T	W	Th	F	S
Bright Sun	Sunny	Over- cast	Rain	Snow		
<32	32-50	50-70	<u>70-85</u>	85-100	>100	
<u>Still</u>	Moder.	High	Report No. 62			
Dry	<u>Moder</u>	Humid				

Average Field Force			
Name of Contractor	Administration	Labor	Remarks
JACON LLC	Dwight Johnson	Jason Jacobsen	
Visitors			
Time	Name	Representing	Remarks
12-1:30p	Jon Janke	Coon Creek Watershed District	
12-1:30p	Tyler Thompson	Coon Creek Watershed District	

Equipment at the Site

Unusual Items

Construction Activities

No construction time of visit. Contractor completed installation of sluice gate, snout, and pump system. Hatches, flow meter, sensors, and valve not installed yet.

Engineer plans to complete site visit mid-week to verify project components and provide direction as needed.

Egan plans to install electrical components week of June 12.

- Distribution:
1. Contractor
 2. Subcontractor(s)
 3. Engineer
 4. Owner
 5. City of Coon Rapids
 6. Project File

By Jon Janke Title Operations and Maintenance Coordinator



Construction Report

Date June 2, 2023

PROJECT Pleasure Creek South Biochar-
and Iron-Enhanced Sand Filter Weather
 JOB NO. PAN 21-01, Stantec #227702346
 CLIENT Coon Creek Watershed District Temp. °F
 CONTRACTOR JACON LLC Wind
 PROJECT MANAGER Dwight Johnson Humidity

S	M	T	W	Th	F	S
Bright	Sunny	Over-		Rain	Snow	
Sun		cast				
<32	32-50	50-70	70-85	85-100	>100	
Still	Moder.	High	Report No. 61			
Dry	Moder	Humid				

Average Field Force			
Name of Contractor	Administration	Labor	Remarks
JACON LLC	Dwight Johnson	Jason Jacobsen	
Visitors			
Time	Name	Representing	Remarks
8:30a-4:00p	Jon Janke	Coon Creek Watershed District	

Equipment at the Site

Excavator, vacuum truck, skidsteer, miscellaneous attachments, trailers, pumps, and tools

Unusual Items

2'x3' panel missing from back side of control panel and front panel secured with screws. Need to install panel with welds or rivets to deter theft and vandalism.

Construction Activities

Contractor backfilled electrical conduit trenches. Installed 2 ball valves on northern most distribution heads, northeast valve sticks. Vacuum truck cleaned structures. Bladder was installed into end of intake pipe to allow for dewatering of the structures. Intake pipe slightly deformed (oval instead of round) requiring modification to install sluice gate properly. Contractor removed floating silt curtain and biorolls in areas where vegetation was fully established and perimeter erosion control was no longer needed.

Discussed final grading needs to allow future access for a vac truck to the pretreatment structure while avoiding other structures and the control panel.

Discussed bollard number and placement needs around control panel, lift station and valve vault to protect electrical components.

Contractor plans to return next week to complete installation of components.

Engineer plans to complete site visit next week to verify project components and provide direction as needed.

Egan plans to install electrical components week of June 12.

- Distribution:
1. Contractor
 2. Subcontractor(s)
 3. Engineer
 4. Owner
 5. City of Coon Rapids
 6. Project File

By Jon Janke Title Operations and Maintenance Coordinator



Construction Report

Date May 5, 2023

PROJECT Pleasure Creek South Biochar-
and Iron-Enhanced Sand Filter Weather
 JOB NO. PAN 21-01, Stantec #227702346
 CLIENT Coon Creek Watershed District Temp. °F
 CONTRACTOR JACON LLC Wind
 PROJECT MANAGER Dwight Johnson Humidity

S	M	T	W	Th	F	S
Bright Sun	Sunny	Over- cast		Rain	Snow	
<32	32-50	50-70	70-85	85-100	>100	
Still	Moder.	High	Report No. 60			
Dry	Moder	Humid				

Average Field Force			
Name of Contractor	Administration	Labor	Remarks
JACON LLC	Dwight Johnson	Matt Hauptman	
Visitors			
Time	Name	Representing	Remarks
9:45-10:15a	Jon Janke	Coon Creek Watershed District	

Equipment at the Site

Unusual Items

Construction Activities

No recent construction activity.

Vegetation established along Evergreen where utility work required dormant seeding.

- Distribution:
1. Contractor
 2. Subcontractor(s)
 3. Engineer
 4. Owner
 5. City of Coon Rapids
 6. Project File

By Jon Janke Title Operations and Maintenance Coordinator



Construction Report

Date November 23, 2022

PROJECT Pleasure Creek South Biochar-
and Iron-Enhanced Sand Filter Weather
 JOB NO. PAN 21-01, Stantec #227702346
 CLIENT Coon Creek Watershed District Temp. °F
 CONTRACTOR JACON LLC Wind
 PROJECT MANAGER Charlie Igo Humidity

S	M	T	<u>W</u>	Th	F	S
Bright	Sunny	Over-	Rain	Snow		
Sun	cast					
<32	32-50	50-70	70-85	85-100	>100	
<u>Still</u>	Moder.	High	Report No. 59			
Dry	<u>Moder</u>	Humid				

Average Field Force			
Name of Contractor	Administration	Labor	Remarks
JACON LLC	Charlie Igo	Matt Hauptman	
Visitors			
Time	Name	Representing	Remarks
1:00-2:00p	Jon Janke	Coon Creek Watershed District	
1:00-2:00p	Tyler Thompson	Coon Creek Watershed District	

Equipment at the Site

Unusual Items

Construction Activities

Sidewalk along Evergreen Blvd had been repaired since last site visit. Adjacent disturbed land between roadway and meter had been raked, seeded, and covered with erosion control blanket.

Contractor onsite removed left over granite riprap, construction related trash and debris, and attempted to remove the floating silt curtain prior to freezing in completely.

No response or update from EPG Companies on status of delivery of pump components.

- Distribution:
1. Contractor
 2. Subcontractor(s)
 3. Engineer
 4. Owner
 5. City of Coon Rapids
 6. Project File

By Jon Janke Title Operations and Maintenance Coordinator



Construction Report

Date October 26, 2022

PROJECT Pleasure Creek South Biochar-
and Iron-Enhanced Sand Filter Weather
 JOB NO. PAN 21-01, Stantec #227702346
 CLIENT Coon Creek Watershed District Temp. °F
 CONTRACTOR JACON LLC Wind
 PROJECT MANAGER Charlie Igo Humidity

S	M	T	W	Th	F	S
Bright Sun	Sunny	Over- cast	Rain	Snow		
<32	32-50	50-70	70-85	85-100	>100	
Still	Moder.	High	Report No. 58			
Dry	Moder.	Humid				

Average Field Force			
Name of Contractor	Administration	Labor	Remarks
JACON LLC	Charlie Igo	Matt Hauptman	
Visitors			
Time	Name	Representing	Remarks
11:30a-12:00p	Jon Janke	Coon Creek Watershed District	

Equipment at the Site

Unusual Items

Construction Activities

No construction activity time of visit or apparent since last site visit.

- Distribution:
1. Contractor
 2. Subcontractor(s)
 3. Engineer
 4. Owner
 5. City of Coon Rapids
 6. Project File

By Jon Janke Title Operations and Maintenance Coordinator



Construction Report

Date October 21, 2022

PROJECT Pleasure Creek South Biochar-
and Iron-Enhanced Sand Filter Weather
 JOB NO. PAN 21-01, Stantec #227702346
 CLIENT Coon Creek Watershed District Temp. °F
 CONTRACTOR JACON LLC Wind
 PROJECT MANAGER Charlie Igo Humidity

S	M	T	W	Th	F	S
Bright Sun	Sunny		Over- cast	Rain	Snow	
<32	32-50	50-70	70-85	85-100	>100	
Still	Moder.	High	Report No. 57			
Dry	Moder.	Humid				

Average Field Force			
Name of Contractor	Administration	Labor	Remarks
JACON LLC	Charlie Igo	Matt Hauptman	
Visitors			
Time	Name	Representing	Remarks
1:30-2:00p	Jon Janke	Coon Creek Watershed District	

Equipment at the Site

Unusual Items

Construction Activities

No construction activity time of visit

Transformer and meter installed since last visit.

Portion of sidewalk along Evergreen removed with pieces piled in grass between trail and curb. Tire tracks and ruts suggest damage to trail was caused by heavy vehicle. Owner requested update from Contractor to confirm if damage was caused by project construction and to provide a plan to repair the damages.

Electrical trench backfilled to near structures. Trench remains open between structures and filter media.

Contractor may want to finalize grading to seed and establish vegetation prior to the end of the growing season. Contractor may also want to remove floating silt curtain before pond freezes.

- Distribution:
1. Contractor
 2. Subcontractor(s)
 3. Engineer
 4. Owner
 5. City of Coon Rapids
 6. Project File

By Jon Janke Title Operations and Maintenance Coordinator



Construction Report

Date October 11, 2022

PROJECT Pleasure Creek South Biochar-
and Iron-Enhanced Sand Filter
 JOB NO. PAN 21-01, Stantec #227702346
 CLIENT Coon Creek Watershed District
 CONTRACTOR JACON LLC
 PROJECT MANAGER Charlie Igo

Day
 Weather
 Temp. °F
 Wind
 Humidity

S	M	<u>T</u>	W	Th	F	S
Bright	Sunny		Over-	Rain	Snow	
Sun			cast			
<32	32-50	<u>50-70</u>	70-85	85-100	>100	
<u>Still</u>	Moder.	High		Report No. 56		
<u>Dry</u>	Moder.	Humid				

Average Field Force			
Name of Contractor	Administration	Labor	Remarks
JACON LLC	Charlie Igo	Matt Hauptman	
Visitors			
Time	Name	Representing	Remarks
1:00-1:30p	Jon Janke	Coon Creek Watershed District	

Equipment at the Site

Unusual Items

Construction Activities

No observable changes since last inspection however Electrical subcontractor was onsite to ensure components were installed necessary for Xcel to connect and energize the system.

Xcel plans to connect and energize system next week.

Lift station pump components not delivered to contractor yet. Contractor calling EPG daily to obtain status and update on when components will be delivered to coordinate and schedule installation.

Owner recommended contractor work to backfill the electrical conduit trenches, complete final grading, and seed and blanket the disturbed areas to attempt to establish vegetation this year. If vegetation cannot be established this year the site will need to be dormant seeded and potentially delaying closeout of the construction contract and NPDES permit closeout.

- Distribution:
1. Contractor
 2. Subcontractor(s)
 3. Engineer
 4. Owner
 5. City of Coon Rapids
 6. Project File

By Jon Janke Title Operations and Maintenance Coordinator



Construction Report

Date October 5, 2022

PROJECT Pleasure Creek South Biochar-
and Iron-Enhanced Sand Filter Weather
 JOB NO. PAN 21-01, Stantec #227702346
 CLIENT Coon Creek Watershed District Temp. °F
 CONTRACTOR JACON LLC Wind
 PROJECT MANAGER Charlie Igo Humidity

S	M	T	W	Th	F	S
Bright Sun	Sunny	Over- cast	Rain	Snow		
<32	32-50	50-70	70-85	85-100	>100	
Still	Moder.	High	Report No. 55			
Dry	Moder.	Humid				

Average Field Force			
Name of Contractor	Administration	Labor	Remarks
JACON LLC	Charlie Igo	Matt Hauptman	
Visitors			
Time	Name	Representing	Remarks
12:00-12:30p	Jon Janke	Coon Creek Watershed District	

Equipment at the Site

Unusual Items

City of Coon Rapids recommended contractor remove or conceal loose materials and stubbed wiring to deter theft and vandalism.

Construction Activities

Since the last site visit the electrical subcontractor bored and stubbed conduit into valve vault and lift station, stubbed conduit for sensor in filter media, installed meter and service disconnect near Evergreen, pushed wire into the transformer base and completed an electrical inspection.

Xcel plans to connect and energize system next week.

- Distribution:
1. Contractor
 2. Subcontractor(s)
 3. Engineer
 4. Owner
 5. City of Coon Rapids
 6. Project File

By Jon Janke Title Operations and Maintenance Coordinator



Construction Report

Date September 26, 2022

PROJECT Pleasure Creek South Biochar-
and Iron-Enhanced Sand Filter
 JOB NO. PAN 21-01, Stantec #227702346
 CLIENT Coon Creek Watershed District
 CONTRACTOR JACON LLC
 PROJECT MANAGER Charlie Igo

Day
 Weather
 Temp. °F
 Wind
 Humidity

S	<u>M</u>	T	W	Th	F	S
Bright	Sunny	<u>Over-</u>		Rain		Snow
Sun			<u>cast</u>			
<32	<u>32-50</u>	<u>50-70</u>	70-85	85-100	>100	
Still	Moder.	<u>High</u>	Report No. 54			
<u>Dry</u>	Moder.	Humid				

Average Field Force			
Name of Contractor	Administration	Labor	Remarks
JACON LLC	Charlie Igo	Matt Hauptman	
Visitors			
Time	Name	Representing	Remarks
1:00-2:00p	Jon Janke	Coon Creek Watershed District	
1:00-2:00p	Tyler Thompson	Coon Creek Watershed District	

Equipment at the Site

Unusual Items

Contractor received update that pump materials have been delayed and now anticipated to arrive on 10/7.

Construction Activities

Electrical subcontractor completed trenching work and demobilized equipment prior to site visit.

Owner completed survey of trenches for utility as-built data.

- Distribution:
1. Contractor
 2. Subcontractor(s)
 3. Engineer
 4. Owner
 5. City of Coon Rapids
 6. Project File

By Jon Janke Title Operations and Maintenance Coordinator



Construction Report

Date September 23, 2022

PROJECT Pleasure Creek South Biochar-
and Iron-Enhanced Sand Filter Weather
 JOB NO. PAN 21-01, Stantec #227702346
 CLIENT Coon Creek Watershed District Temp. °F
 CONTRACTOR JACON LLC Wind
 PROJECT MANAGER Charlie Igo Humidity

S	M	T	W	Th	F	S
Bright Sun	Sunny		Over- cast	Rain	Snow	
<32	32-50	50-70	70-85	85-100	>100	
Still	Moder.	High	Report No. 53			
Dry	Moder.	Humid				

Average Field Force			
Name of Contractor	Administration	Labor	Remarks
JACON LLC	Charlie Igo	Matt Hauptman	
Visitors			
Time	Name	Representing	Remarks
11:00-11:30a	Tyler Thompson	Coon Creek Watershed District	

Equipment at the Site

Mini backhoe, trailer, electrical conduit roll

Unusual Items

Construction Activities

Electrical subcontractor completed work prior to site visit. Contractor trenched electrical service line and supply lines between control panel, valve vault, and lift station. Electrical service was stubbed at Xcel transformer pad and trenched to within about 30 feet of the filter. 2 bollards were installed adjacent electrical stubs near Xcel transformer pad. Contractor indicated they ran out of conduit material and would return on Monday to complete the work. Confirmed supply line depth >36" below surface.

- Distribution:
1. Contractor
 2. Subcontractor(s)
 3. Engineer
 4. Owner
 5. City of Coon Rapids
 6. Project File

By Jon Janke Title Operations and Maintenance Coordinator



Construction Report

Date September 22, 2022

PROJECT Pleasure Creek South Biochar-
and Iron-Enhanced Sand Filter Weather
 JOB NO. PAN 21-01, Stantec #227702346
 CLIENT Coon Creek Watershed District Temp. °F
 CONTRACTOR JACON LLC Wind
 PROJECT MANAGER Charlie Igo Humidity

S	M	T	W	Th	F	S
Bright Sun	Sunny		Over- cast	Rain	Snow	
<32	32-50	50-70	70-85	85-100	>100	
Still	Moder.	High	Report No. 52			
Dry	Moder.	Humid				

Average Field Force			
Name of Contractor	Administration	Labor	Remarks
JACON LLC	Charlie Igo	Matt Hauptman	
Visitors			
Time	Name	Representing	Remarks
12:00-1:00p	Jon Janke	Coon Creek Watershed District	
12:00-1:00p	Tyler Thompson	Coon Creek Watershed District	

Equipment at the Site

Mini backhoe, trailer, electrical conduit roll

Unusual Items

Construction Activities

No construction activities or changes to erosion control or site conditions since last site visit.

Electrical subcontractor not onsite time of visit but had mobilized equipment to trench electrical service line tomorrow. Owner and Electrical subcontractor communicated about placement of sensor within filter media and desired electrical service route for the sensor. Contractor places utility flag in filter media where discussed to install sensor. Owner reviewed and approved of sensor placement.

- Distribution:
1. Contractor
 2. Subcontractor(s)
 3. Engineer
 4. Owner
 5. City of Coon Rapids
 6. Project File

By Jon Janke Title Operations and Maintenance Coordinator



Construction Report

Date September 20, 2022

PROJECT Pleasure Creek South Biochar-
and Iron-Enhanced Sand Filter Weather
 JOB NO. PAN 21-01, Stantec #227702346
 CLIENT Coon Creek Watershed District Temp. °F
 CONTRACTOR JACON LLC Wind
 PROJECT MANAGER Charlie Igo Humidity

S	M	<u>T</u>	W	Th	F	S
Bright Sun	<u>Sunny</u>		Over- cast	Rain	Snow	
<32	32-50	<u>50-70</u>	<u>70-85</u>	85-100	>100	
Still	<u>Moder.</u>	High	Report No. 51			
Dry	<u>Moder.</u>	Humid				

Average Field Force			
Name of Contractor	Administration	Labor	Remarks
JACON LLC	Charlie Igo	Matt Hauptman	
Visitors			
Time	Name	Representing	Remarks
12:00-1:00p	Jon Janke	Coon Creek Watershed District	

Equipment at the Site

Unusual Items

Construction Activities

No construction activities or changes to erosion control or site conditions since last site visit.

- Distribution:
1. Contractor
 2. Subcontractor(s)
 3. Engineer
 4. Owner
 5. City of Coon Rapids
 6. Project File

By Jon Janke Title Operations and Maintenance Coordinator



Construction Report

Date September 14, 2022

PROJECT Pleasure Creek South Biochar-
and Iron-Enhanced Sand Filter
 JOB NO. PAN 21-01, Stantec #227702346
 CLIENT Coon Creek Watershed District
 CONTRACTOR JACON LLC
 PROJECT MANAGER Charlie Igo

Day
 Weather
 Temp. °F
 Wind
 Humidity

S	M	T	W	Th	F	S
Bright	Sunny	Over-	Rain	Snow		
Sun		cast				
<32	32-50	50-70	70-85	85-100	>100	
Still	Moder.	High	Report No. 50			
Dry	Moder.	Humid				

Average Field Force			
Name of Contractor	Administration	Labor	Remarks
JACON LLC	Charlie Igo	Matt Hauptman	
Visitors			
Time	Name	Representing	Remarks
11:00-11:30a	Jon Janke	Coon Creek Watershed District	

Equipment at the Site

Unusual Items

Owner and Contractors new project manager and site foreman met onsite to discuss project. Discussed outstanding work including structure hatches, pump and electrical components, site cleanup, and distribution heads. Owner to provide general punch list of outstanding items to contractor.

Executed change order 2 for changes to electrical distribution and changes to wire type.

Construction Activities

No construction activities or changes to erosion control or site conditions since last site visit.

Contractor anticipates resuming work next week.

- Distribution:
1. Contractor
 2. Subcontractor(s)
 3. Engineer
 4. Owner
 5. City of Coon Rapids
 6. Project File

By Jon Janke Title Operations and Maintenance Coordinator



Construction Report

Date September 12, 2022

PROJECT Pleasure Creek South Biochar-
and Iron-Enhanced Sand Filter Weather
 JOB NO. PAN 21-01, Stantec #227702346
 CLIENT Coon Creek Watershed District Temp. °F
 CONTRACTOR JACON LLC Wind
 PROJECT MANAGER Charlie Igo Humidity

S	<u>M</u>	T	W	Th	F	S
Bright Sun	<u>Sunny</u>	Over- cast	Rain	Snow		
<32	<u>32-50</u>	50-70	<u>70-85</u>	85-100	>100	
Still	<u>Moder.</u>	High	Report No. 49			
Dry	<u>Moder.</u>	Humid				

Average Field Force			
Name of Contractor	Administration	Labor	Remarks
JACON LLC	Charlie Igo	Rick	
Visitors			
Time	Name	Representing	Remarks
10:00-10:30a	Jon Janke	Coon Creek Watershed District	
10:00-10:30a	Bill Neck	City of Coon Rapids	

Equipment at the Site

Unusual Items

Contractors project manager John Drasher no longer works for Contractor and project has been assigned to Charlie Igo.

Construction Activities

No construction activities or changes to erosion control or site conditions since last site visit.

Egan electric had installed white utility flagging in the earthen shoulder along the north side of the gravel road indicating the proposed electrical service trench and location. Owner and city reviewed and approved layout. Owner to confirm with contractor that electrical line will be installed >36" below the surface to minimize future conflicts.

- Distribution:
1. Contractor
 2. Subcontractor(s)
 3. Engineer
 4. Owner
 5. City of Coon Rapids
 6. Project File

By Jon Janke Title Operations and Maintenance Coordinator



Construction Report

Date August 16, 2022

PROJECT Pleasure Creek South Biochar-
and Iron-Enhanced Sand Filter Weather
 JOB NO. PAN 21-01, Stantec #227702346
 CLIENT Coon Creek Watershed District Temp. °F
 CONTRACTOR JACON LLC Wind
 PROJECT MANAGER John Drasher Humidity

S	M	T	W	Th	F	S
Bright Sun	Sunny	Over- cast	Rain	Snow		
<32	32-50	50-70	70-85	85-100	>100	
Still	Moder.	High	Report No. 48			
Dry	Moder.	Humid				

Average Field Force			
Name of Contractor	Administration	Labor	Remarks
JACON LLC	John Drasher	Rick	
Visitors			
Time	Name	Representing	Remarks
12:30-1p	Jon Janke	Coon Creek Watershed District	
12:30-1p	Tyler Thompson	Coon Creek Watershed District	

Equipment at the Site

Unusual Items

Meeting with Contractor, Engineer, Owner, Xcel Energy and Egan Electric. Discussed updates on material deliveries, changes to electrical plan, coordination and schedule updates,

Construction Activities

No construction activities or changes to erosion control or site conditions since last site visit.

- Distribution:
1. Contractor
 2. Subcontractor(s)
 3. Engineer
 4. Owner
 5. City of Coon Rapids
 6. Project File

By Jon Janke Title Operations and Maintenance Coordinator



Construction Report

Date July 5, 2022

PROJECT Pleasure Creek South Biochar-
and Iron-Enhanced Sand Filter
 JOB NO. PAN 21-01, Stantec #227702346
 CLIENT Coon Creek Watershed District
 CONTRACTOR JACON LLC
 PROJECT MANAGER John Drasher

Day
 Weather
 Temp. °F
 Wind
 Humidity

S	M	T	W	Th	F	S
Bright Sun	Sunny	Over- cast	Rain	Snow		
<32	32-50	50-70	70-85	85-100	>100	
Still	Moder.	High	Report No. 47			
Dry	Moder.	Humid				

Average Field Force			
Name of Contractor	Administration	Labor	Remarks
JACON LLC	John Drasher	Rick	
Visitors			
Time	Name	Representing	Remarks
12:30-1p	Tyler Thompson	Coon Creek Watershed District	

Equipment at the Site

Unusual Items

Construction Activities

No construction activities or changes to erosion control or site conditions since last site visit.

- Distribution:
1. Contractor
 2. Subcontractor(s)
 3. Engineer
 4. Owner
 5. City of Coon Rapids
 6. Project File

By Jon Janke Title Operations and Maintenance Coordinator



Construction Report

Date June 23, 2022

PROJECT Pleasure Creek South Biochar-
and Iron-Enhanced Sand Filter Weather
 JOB NO. PAN 21-01, Stantec #227702346
 CLIENT Coon Creek Watershed District Temp. °F
 CONTRACTOR JACON LLC Wind
 PROJECT MANAGER John Drasher Humidity

S	M	T	W	Th	F	S
Bright Sun	Sunny		Over- cast	Rain	Snow	
<32	32-50	50-70	70-85	85-100	>100	
Still	Moder.	High	Report No. 46			
Dry	Moder.	Humid				

Average Field Force			
Name of Contractor	Administration	Labor	Remarks
JACON LLC	John Drasher	Rick	
Visitors			
Time	Name	Representing	Remarks
11-11:30a	Jon Janke	Coon Creek Watershed District	
11-11:30a	Tyler Thompson	Coon Creek Watershed District	

Equipment at the Site

Unusual Items

Material delivery delays resulted in the cancelling of scheduled weekly progress meetings and execution of change order 1 to extend contract completion date to 10/7/2022 or 45 days following delivery of lift station materials

Evidence of recreational fire pit established on riprap around outlet pipe.

Construction Activities

Confirmed installation of erosion control blanket and seeding. Earthen berm vegetation mostly established with mix of weeds and vegetation from seed mix.

Confirmation that Xcel installed transformer pad and some wiring along Evergreen Blvd as staked and approved by Owner and Land Owner.

- Distribution:
1. Contractor
 2. Subcontractor(s)
 3. Engineer
 4. Owner
 5. City of Coon Rapids
 6. Project File

By Jon Janke Title Operations and Maintenance Coordinator



Construction Report

Date June 8, 2022

PROJECT Pleasure Creek South Biochar-
and Iron-Enhanced Sand Filter
 JOB NO. PAN 21-01, Stantec #227702346
 CLIENT Coon Creek Watershed District
 CONTRACTOR JACON LLC
 PROJECT MANAGER John Drasher

Day
 Weather
 Temp. °F
 Wind
 Humidity

S	M	T	W	Th	F	S
Bright Sun	Sunny	Over- cast	Rain	Snow		
<32	32-50	50-70	70-85	85-100	>100	
Still	Moder.	High	Report No. 45			
Dry	Moder.	Humid				

Average Field Force			
Name of Contractor	Administration	Labor	Remarks
JACON LLC	John Drasher	Rick	
Visitors			
Time	Name	Representing	Remarks
11a-12p	Jon Janke	Coon Creek Watershed District	Virtual

Equipment at the Site

Unusual Items

Progress meeting with owner, contractor, city, and engineer. Discussed material delivery delays and potential need to extend the contract completion date.

Construction Activities

Waiting for updated timeline for material delivery for lift station.

Norby completed site stabilization and seeding since last site visit.

- Distribution:
1. Contractor
 2. Subcontractor(s)
 3. Engineer
 4. Owner
 5. City of Coon Rapids
 6. Project File

By Jon Janke Title Operations and Maintenance Coordinator



Construction Report

Date June 3, 2022

PROJECT Pleasure Creek South Biochar-
and Iron-Enhanced Sand Filter
 JOB NO. PAN 21-01, Stantec #227702346
 CLIENT Coon Creek Watershed District
 CONTRACTOR JACON LLC
 PROJECT MANAGER John Drasher

Day
 Weather
 Temp. °F
 Wind
 Humidity

S	M	T	W	Th	F	S
Bright Sun	Sunny		Over- cast	Rain	Snow	
<32	32-50	50-70	70-85	85-100	>100	
Still	Moder.	High	Report No. 44			
Dry	Moder.	Humid				

Average Field Force			
Name of Contractor	Administration	Labor	Remarks
JACON LLC	John Drasher	Rick	
Visitors			
Time	Name	Representing	Remarks
9:30-10a	Jon Janke	Coon Creek Watershed District	

Equipment at the Site

Unusual Items

Construction Activities

No construction activity time of visit. Berm remained unstabilized but with some sparse vegetation growing over berm.

- Distribution:
1. Contractor
 2. Subcontractor(s)
 3. Engineer
 4. Owner
 5. City of Coon Rapids
 6. Project File

By Jon Janke Title Operations and Maintenance Coordinator



Construction Report

Date May 31, 2022

PROJECT Pleasure Creek South Biochar-
and Iron-Enhanced Sand Filter
 JOB NO. PAN 21-01, Stantec #227702346
 CLIENT Coon Creek Watershed District
 CONTRACTOR JACON LLC
 PROJECT MANAGER John Drasher

Day
 Weather
 Temp. °F
 Wind
 Humidity

S	M	<u>T</u>	W	Th	F	S
Bright	Sunny	<u>Over-</u>	Rain	Snow		
Sun		<u>east</u>				
<32	32-50	50-70	<u>70-85</u>	85-100	>100	
Still	<u>Moder.</u>	High	Report No. 43			
Dry	<u>Moder.</u>	Humid				

Average Field Force			
Name of Contractor	Administration	Labor	Remarks
JACON LLC	John Drasher	Rick	
Visitors			
Time	Name	Representing	Remarks
1-1:30p	Jon Janke	Coon Creek Watershed District	
1-1:30p	Tyler Thompson	Coon Creek Watershed District	

Equipment at the Site

Unusual Items

Identified abandoned boat and shoreline alterations on adjacent stormwater pond. Notified City of Coon Rapids public works staff who will notify code enforcement.

Construction Activities

No construction activity time of visit. Norby plans to stabilize berm this week. Some sparse vegetation growing over berm.

- Distribution:
1. Contractor
 2. Subcontractor(s)
 3. Engineer
 4. Owner
 5. City of Coon Rapids
 6. Project File

By Jon Janke Title Operations and Maintenance Coordinator



Construction Report

Date May 26, 2022

PROJECT Pleasure Creek South Biochar-
and Iron-Enhanced Sand Filter Weather
 JOB NO. PAN 21-01, Stantec #227702346
 CLIENT Coon Creek Watershed District Temp. °F
 CONTRACTOR JACON LLC Wind
 PROJECT MANAGER John Drasher Humidity

S	M	T	W	Th	F	S
Bright	Sunny	Over-	Rain	Snow		
Sun		east				
<32	32-50	50-70	70-85	85-100	>100	
Still	Moder.	High	Report No. 42			
Dry	Moder.	Humid				

Average Field Force			
Name of Contractor	Administration	Labor	Remarks
JACON LLC	John Drasher	Rick	
Visitors			
Time	Name	Representing	Remarks
2:45-3:15p	Tyler Thompson	Coon Creek Watershed District	

Equipment at the Site

Unusual Items

Construction Activities

No construction activity time of visit. Erosion control held since recent storm events.

- Distribution:
1. Contractor
 2. Subcontractor(s)
 3. Engineer
 4. Owner
 5. City of Coon Rapids
 6. Project File

By Jon Janke Title Operations and Maintenance Coordinator



Construction Report

Date May 19, 2022

PROJECT Pleasure Creek South Biochar-
and Iron-Enhanced Sand Filter
 JOB NO. PAN 21-01, Stantec #227702346
 CLIENT Coon Creek Watershed District
 CONTRACTOR JACON LLC
 PROJECT MANAGER John Drasher

Day
 Weather
 Temp. °F
 Wind
 Humidity

S	M	T	W	Th	F	S
Bright Sun	Sunny	Over- cast	Rain	Snow		
<32	32-50	50-70	70-85	85-100	>100	
Still	Moder.	High	Report No. 41			
Dry	Moder.	Humid				

Average Field Force			
Name of Contractor	Administration	Labor	Remarks
JACON LLC	John Drasher	Rick	
Visitors			
Time	Name	Representing	Remarks
1-3:30p	Jon Janke	Coon Creek Watershed District	
10a-3:30p	Tyler Thompson	Coon Creek Watershed District	
10a-3:30p	Jason Hilst	Coon Creek Watershed District	

Equipment at the Site

Unusual Items

Construction Activities
 No construction activity time of visit. Owner installed biorolls around perimeter of filter media to prevent site runoff sediment from contaminating filter media. Owner modified perimeter bioroll placement and seeded and spread straw over bare areas.

- Distribution:
1. Contractor
 2. Subcontractor(s)
 3. Engineer
 4. Owner
 5. City of Coon Rapids
 6. Project File

By Jon Janke Title Operations and Maintenance Coordinator



Construction Report

Date May 17, 2022

PROJECT Pleasure Creek South Biochar-
and Iron-Enhanced Sand Filter
 JOB NO. PAN 21-01, Stantec #227702346
 CLIENT Coon Creek Watershed District
 CONTRACTOR JACON LLC
 PROJECT MANAGER John Drasher

Day
 Weather
 Temp. °F
 Wind
 Humidity

S	M	<u>T</u>	W	Th	F	S
Bright	Sunny	<u>Over-</u>	Rain	Snow		
Sun		<u>east</u>				
<32	32-50	50-70	<u>70-85</u>	85-100	>100	
<u>Still</u>	Moder.	High	Report No. 40			
<u>Dry</u>	Moder.	Humid				

Average Field Force			
Name of Contractor	Administration	Labor	Remarks
JACON LLC	John Drasher	Rick	
Visitors			
Time	Name	Representing	Remarks
10:30-11a	Jon Janke	Coon Creek Watershed District	

Equipment at the Site

Unusual Items

Construction Activities

No construction activity time of visit. Straw bales had been placed throughout the disturbed areas but had not been spread out for temporary erosion control yet. Contractor indicated they were unable to complete erosion control installation on 5/13 due to a schedule conflict with another job. Contractor indicated crew would be onsite 5/18 to complete erosion control installation and repairs as identified during 5/13 inspection.

- Distribution:
1. Contractor
 2. Subcontractor(s)
 3. Engineer
 4. Owner
 5. City of Coon Rapids
 6. Project File

By Jon Janke Title Operations and Maintenance Coordinator



Construction Report

Date May 13, 2022

PROJECT Pleasure Creek South Biochar-
and Iron-Enhanced Sand Filter Weather
 JOB NO. PAN 21-01, Stantec #227702346
 CLIENT Coon Creek Watershed District Temp. °F
 CONTRACTOR JACON LLC Wind
 PROJECT MANAGER John Drasher Humidity

S	M	T	W	Th	<u>F</u>	S
Bright	<u>Sunny</u>	Over-	Rain	Snow		
Sun		cast				
<32	32-50	50-70	<u>70-85</u>	85-100	>100	
<u>Still</u>	Moder.	High	Report No. 39			
<u>Dry</u>	Moder.	Humid				

Average Field Force			
Name of Contractor	Administration	Labor	Remarks
JACON LLC	John Drasher	Rick	
Visitors			
Time	Name	Representing	Remarks
12:30a-2p	Jon Janke	Coon Creek Watershed District	
12:30a-1:30p	Sarah Kamrath	MN Pollution Control Agency	

Equipment at the Site

Unusual Items

Contractor and Owner met with Sarah Kamrath (Environmental Specialist, Minnesota Pollution Control Agency) for a routine inspection for compliance with the National Pollutant Discharge Elimination System (NPDES)/State Disposal System (SDS) Construction Stormwater General Permit (Permit). Items identified were temporary stabilization over the site, repair erosion under biorolls, add biorolls around outlet pipe riprap, and add perimeter control on back side of berm. Sarah indicated the next steps in the routine inspection process was for her to forward her inspection report to her supervisor and correspondence on the inspection would be issued from the MPCA to the contacts on the permit.

Construction Activities

Contractor mobilized straw to the site for temporary erosion control.

- Distribution:
1. Contractor
 2. Subcontractor(s)
 3. Engineer
 4. Owner
 5. City of Coon Rapids
 6. Project File

By Jon Janke Title Operations and Maintenance Coordinator



Construction Report

Date May 12, 2022

PROJECT Pleasure Creek South Biochar-
and Iron-Enhanced Sand Filter
 JOB NO. PAN 21-01, Stantec #227702346
 CLIENT Coon Creek Watershed District
 CONTRACTOR JACON LLC
 PROJECT MANAGER John Drasher

Day
 Weather
 Temp. °F
 Wind
 Humidity

S	M	T	W	Th	F	S
Bright	Sunny		Over-	Rain	Snow	
Sun			cast			
<32	32-50	50-70	70-85	85-100	>100	
Still	Moder.	High	Report No. 38			
Dry	Moder.	Humid				

Average Field Force			
Name of Contractor	Administration	Labor	Remarks
JACON LLC	John Drasher	Rick	
Visitors			
Time	Name	Representing	Remarks
11-11:30a	Jon Janke	Coon Creek Watershed District	
11-11:30a	Tyler Thompson	Coon Creek Watershed District	

Equipment at the Site

Unusual Items

Received notification that on Friday May 13th, 2022, MPCA will be conducting a routine inspection of the Pleasure Creek construction site (Site) in Anoka County, Permit no. C00062485, for compliance with the National Pollutant Discharge Elimination System (NPDES)/State Disposal System (SDS) Construction Stormwater General Permit (Permit).

Construction Activities

No construction activity time of visit. Fuel tank had been demobilized and site grading had occurred since last site visit.

- Distribution:
1. Contractor
 2. Subcontractor(s)
 3. Engineer
 4. Owner
 5. City of Coon Rapids
 6. Project File

By Jon Janke Title Operations and Maintenance Coordinator



Construction Report

Date May 3, 2022

PROJECT Pleasure Creek South Biochar-
and Iron-Enhanced Sand Filter
 JOB NO. PAN 21-01, Stantec #227702346
 CLIENT Coon Creek Watershed District
 CONTRACTOR JACON LLC
 PROJECT MANAGER John Drasher

Day
 Weather
 Temp. °F
 Wind
 Humidity

S	M	T	W	Th	F	S
Bright Sun	Sunny	Over- cast		Rain		Snow
<32	32-50	50-70	70-85	85-100	>100	
Still	Moder.	High	Report No. 37			
Dry	Moder.	Humid				

Average Field Force			
Name of Contractor	Administration	Labor	Remarks
JACON LLC	John Drasher	Rick	
Visitors			
Time	Name	Representing	Remarks
1-1:30p	Jon Janke	Coon Creek Watershed District	
1-1:30p	Tyler Thompson	Coon Creek Watershed District	
1-1:30p	Adam Barthel	Xcel Energy	

Equipment at the Site

Fuel tank.

Unusual Items

Owner met with Xcel Energy representative to mark install location for transformer and meter.

Construction Activities

No construction activity time of visit.

- Distribution:
1. Contractor
 2. Subcontractor(s)
 3. Engineer
 4. Owner
 5. City of Coon Rapids
 6. Project File

By Jon Janke Title Operations and Maintenance Coordinator



Construction Report

Date April 29, 2022

PROJECT Pleasure Creek South Biochar-
and Iron-Enhanced Sand Filter Weather
 JOB NO. PAN 21-01, Stantec #227702346
 CLIENT Coon Creek Watershed District Temp. °F
 CONTRACTOR JACON LLC Wind
 PROJECT MANAGER John Drasher Humidity

S	M	T	W	Th	F	S
Bright Sun	Sunny	Over- cast	Rain	Snow		
<32	32-50	50-70	70-85	85-100	>100	
Still	Moder.	High	Report No. 36			
Dry	Moder.	Humid				

Average Field Force			
Name of Contractor	Administration	Labor	Remarks
JACON LLC	John Drasher	Rick	
Visitors			
Time	Name	Representing	Remarks
11:30-12p	Jon Janke	Coon Creek Watershed District	
11:30-12p	Eileen Weigel	Stantec	

Equipment at the Site

Fuel tank.

Unusual Items

Construction Activities

No construction activity time of visit.

- Distribution:
1. Contractor
 2. Subcontractor(s)
 3. Engineer
 4. Owner
 5. City of Coon Rapids
 6. Project File

By Jon Janke Title Operations and Maintenance Coordinator



Construction Report

Date April 27, 2022

PROJECT Pleasure Creek South Biochar-
and Iron-Enhanced Sand Filter Weather
 JOB NO. PAN 21-01, Stantec #227702346
 CLIENT Coon Creek Watershed District Temp. °F
 CONTRACTOR JACON LLC Wind
 PROJECT MANAGER John Drasher Humidity

S	M	<u>T</u>	W	Th	F	S
Bright Sun	Sunny	<u>Over- cast</u>	Rain	Snow		
<32	<u>32-50</u>	50-70	70-85	85-100	>100	
Still	<u>Moder.</u>	High	Report No. 35			
Dry	<u>Moder.</u>	Humid				

Average Field Force			
Name of Contractor	Administration	Labor	Remarks
JACON LLC	John Drasher	Rick	
Visitors			
Time	Name	Representing	Remarks
11-11:30a	Tyler Thompson	Coon Creek Watershed District	
11-11:30a	Jon Janke	Coon Creek Watershed District	Virtual
11-11:30a	Eileen Weigel	Stantec	Virtual

Equipment at the Site

Fuel tank.

Unusual Items

Weekly progress meeting-items discussed: demobilized equipment, pump and electrical service communication, berm stabilization, temporary erosion control around filter media, payment application, communication, updated construction schedule, substantial completion date extension if needed, work to resume when hatches and/or electrical items become available (likely late May), and keep the progress meetings on the calendar but will cancel them the day prior if no work or new items are needed to be reviewed.

Construction Activities

No construction activity time of visit.

- Distribution:
1. Contractor
 2. Subcontractor(s)
 3. Engineer
 4. Owner
 5. City of Coon Rapids
 6. Project File

By Jon Janke Title Operations and Maintenance Coordinator



Construction Report

Date April 26, 2022

PROJECT Pleasure Creek South Biochar-
and Iron-Enhanced Sand Filter
 JOB NO. PAN 21-01, Stantec #227702346
 CLIENT Coon Creek Watershed District
 CONTRACTOR JACON LLC
 PROJECT MANAGER John Drasher

Day
 Weather
 Temp. °F
 Wind
 Humidity

S	M	<u>T</u>	W	Th	F	S
Bright	Sunny	<u>Over-</u>	Rain	Snow		
Sun		cast				
<32	32-50	50-70	70-85	85-100	>100	
Still	<u>Moder.</u>	High	Report No. 35			
Dry	<u>Moder.</u>	Humid				

Average Field Force			
Name of Contractor	Administration	Labor	Remarks
JACON LLC	John Drasher	Rick	
Visitors			
Time	Name	Representing	Remarks
12-1p	Jon Janke	Coon Creek Watershed District	

Equipment at the Site

Fuel tank.

Unusual Items

Construction Activities

No construction activity time of visit. Coordinated unlocking gate in morning as previous user secured gate in manner that only 1 lock would unlock gate. Contractor demobilized dozer. Additional erosion identified within the project limits. Contractor will need to repair eroded areas and to install temporary erosion control measures until vegetation can be established.

- Distribution:
1. Contractor
 2. Subcontractor(s)
 3. Engineer
 4. Owner
 5. City of Coon Rapids
 6. Project File

By Jon Janke Title Operations and Maintenance Coordinator



Construction Report

Date April 22, 2022

PROJECT Pleasure Creek South Biochar-
and Iron-Enhanced Sand Filter Weather
 JOB NO. PAN 21-01, Stantec #227702346
 CLIENT Coon Creek Watershed District Temp. °F
 CONTRACTOR JACON LLC Wind
 PROJECT MANAGER John Drasher Humidity

S	M	T	W	Th	F	S
Bright Sun	Sunny		Over- cast	Rain	Snow	
<32	32-50	50-70	70-85	85-100	>100	
Still	Moder.	High	Report No. 35			
Dry	Moder.	Humid				

Average Field Force			
Name of Contractor	Administration	Labor	Remarks
JACON LLC	John Drasher	Rick	
Visitors			
Time	Name	Representing	Remarks
12-1p	Jon Janke	Coon Creek Watershed District	

Equipment at the Site

Dozer, fuel tank.

Unusual Items

Construction Activities

No construction activity time of visit. Several pieces of heavy equipment had been demobilized by contractor. Recent rain caused minor erosion within the project limits. Existing erosion control contained erosion to the project limits.

- Distribution:
1. Contractor
 2. Subcontractor(s)
 3. Engineer
 4. Owner
 5. City of Coon Rapids
 6. Project File

By Jon Janke Title Operations and Maintenance Coordinator



Construction Report

Date April 20, 2022

PROJECT Pleasure Creek South Biochar-
and Iron-Enhanced Sand Filter Weather
 JOB NO. PAN 21-01, Stantec #227702346
 CLIENT Coon Creek Watershed District Temp. °F
 CONTRACTOR JACON LLC Wind
 PROJECT MANAGER John Drasher Humidity

S	M	T	W	Th	F	S
Bright Sun	Sunny		Over- cast	Rain	Snow	
<32	32-50	50-70	70-85	85-100	>100	
Still	Moder.	High	Report No. 34			
Dry	Moder.	Humid				

Average Field Force			
Name of Contractor	Administration	Labor	Remarks
JACON LLC	John Drasher	Rick	
Visitors			
Time	Name	Representing	Remarks
11-11:30a	Tyler Thompson	Coon Creek Watershed District	
11-11:30a	Jon Janke	Coon Creek Watershed District	
11-11:30a	Dawn Doering	Coon Creek Watershed District	
11-11:30a	Abby Shea	Coon Creek Watershed District	
11-11:30a	Justine Dauphinais	Coon Creek Watershed District	Virtual
11-11:30a	Ed Matthiesen	Stantec	Virtual
11-11:30a	Josh Peterson	City of Coon Rapids	Virtual

Equipment at the Site

Roller vehicle, dozer, skidsteer, trailer, fuel tank.

Unusual Items

Weekly progress meeting-items discussed: Xcel phase communication, construction progress, hatches delivery update, road access, brush pile disposal, and distribution head ball valve alternate approval, field changes to date.

Construction Activities

No construction activity time of visit.

- Distribution:
1. Contractor
 2. Subcontractor(s)
 3. Engineer
 4. Owner
 5. City of Coon Rapids
 6. Project File

By Jon Janke Title Operations and Maintenance Coordinator



Construction Report

Date April 18, 2022

PROJECT Pleasure Creek South Biochar-
and Iron-Enhanced Sand Filter Weather
 JOB NO. PAN 21-01, Stantec #227702346
 CLIENT Coon Creek Watershed District Temp. °F
 CONTRACTOR JACON LLC Wind
 PROJECT MANAGER John Drasher Humidity

S	<u>M</u>	T	W	Th	F	S
Bright Sun	<u>Sunny</u>	Over- cast	Rain	Snow		
<32	<u>32-50</u>	50-70	70-85	85-100	>100	
Still	<u>Moder.</u>	<u>High</u>	Report No. 33			
Dry	<u>Moder.</u>	<u>Humid</u>				

Average Field Force			
Name of Contractor	Administration	Labor	Remarks
JACON LLC	John Drasher	Rick	
Visitors			
Time	Name	Representing	Remarks
3-3:30p	Tyler Thompson	Coon Creek Watershed District	
3-3:30p	Jon Janke	Coon Creek Watershed District	

Equipment at the Site

Roller vehicle, dozer, skidsteer, trailer, fuel tank.

Unusual Items

Trail camera was discovered to have been stolen over the weekend.

Construction Activities

Contractor completed final grade of street sweeping containment berm. Owner reviewed and approved berm construction. Contractor installed gravel access road. Owner approved overage on aggregate as bid quantity only yielded a 6" thick road after compaction instead of 9" thick because more existing material was anticipated to be recycled but was too mixed with organics to be recycled. Contractor installed granite riprap around distribution heads and outlet pipe. Contractor installed limestone riprap along flared ends of culverts through pond access berm. Contractor requested guidance for dispose of brush and branches onsite. Owner directed contractor to dispose of piles of brush along pond access berm to further deter vehicle access from the south side of the site.

- Distribution:
1. Contractor
 2. Subcontractor(s)
 3. Engineer
 4. Owner
 5. City of Coon Rapids
 6. Project File

By Jon Janke Title Operations and Maintenance Coordinator



Construction Report

Date April 15, 2022

PROJECT Pleasure Creek South Biochar-
and Iron-Enhanced Sand Filter Weather
 JOB NO. PAN 21-01, Stantec #227702346
 CLIENT Coon Creek Watershed District Temp. °F
 CONTRACTOR JACON LLC Wind
 PROJECT MANAGER John Drasher Humidity

S	M	T	W	Th	F	S
Bright Sun	Sunny		Over- cast	Rain	Snow	
<32	32-50	50-70	70-85	85-100	>100	
Still	Moder.	High	Report No. 32			
Dry	Moder.	Humid				

Average Field Force			
Name of Contractor	Administration	Labor	Remarks
JACON LLC	John Drasher	Rick	
Visitors			
Time	Name	Representing	Remarks
1:30-2p	Tyler Thompson	Coon Creek Watershed District	
1:30-2p	Jon Janke	Coon Creek Watershed District	

Equipment at the Site

Roller vehicle, dozer, skidsteer, trailer, fuel tank.

Unusual Items

Construction Activities

No construction activity time of visit.

- Distribution:
1. Contractor
 2. Subcontractor(s)
 3. Engineer
 4. Owner
 5. City of Coon Rapids
 6. Project File

By Jon Janke Title Operations and Maintenance Coordinator



Construction Report

Date April 14, 2022

PROJECT Pleasure Creek South Biochar-
and Iron-Enhanced Sand Filter
 JOB NO. PAN 21-01, Stantec #227702346
 CLIENT Coon Creek Watershed District
 CONTRACTOR JACON LLC
 PROJECT MANAGER John Drasher

Day
 Weather
 Temp. °F
 Wind
 Humidity

S	M	T	W	Th	F	S
Bright Sun	Sunny	Over- cast	Rain	Snow		
<32	32-50	50-70	70-85	85-100	>100	
Still	Moder.	High	Report No. 31			
Dry	Moder.	Humid				

Average Field Force			
Name of Contractor	Administration	Labor	Remarks
JACON LLC	John Drasher	Rick	
Visitors			
Time	Name	Representing	Remarks
10:00a-10:30a	Tyler Thompson	Coon Creek Watershed District	

Equipment at the Site
 Roller vehicle, dozer, skidsteer, trailer, fuel tank.

Unusual Items

Construction Activities
 No construction activity time of visit.

- Distribution:
1. Contractor
 2. Subcontractor(s)
 3. Engineer
 4. Owner
 5. City of Coon Rapids
 6. Project File

By Jon Janke Title Operations and Maintenance Coordinator



Construction Report

Date April 13, 2022

PROJECT Pleasure Creek South Biochar-
and Iron-Enhanced Sand Filter Weather
 JOB NO. PAN 21-01, Stantec #227702346
 CLIENT Coon Creek Watershed District Temp. °F
 CONTRACTOR JACON LLC Wind
 PROJECT MANAGER John Drasher Humidity

S	M	T	W	Th	F	S
Bright	Sunny	Over-	Rain			Snow
Sun		cast				
<32	32-50	50-70	70-85	85-100	>100	
Still	Moder.	High	Report No. 30			
Dry	Moder.	Humid				

Average Field Force			
Name of Contractor	Administration	Labor	Remarks
JACON LLC	John Drasher	Rick	
Visitors			
Time	Name	Representing	Remarks
11:00a-11:30a	Jon Janke	Coon Creek Watershed District	
11:00a-11:30a	Tyler Thompson	Coon Creek Watershed District	
11:00a-11:30a	Justine Dauphinais	Coon Creek Watershed District	Virtual
11:00a-11:30a	Eileen Weigel	Stantec	
11:00a-11:30a	Bill Neck	City of Coon Rapids	

Equipment at the Site

Backhoe, roller vehicle, dozer, skidsteer, trailer, fuel tank.

Unusual Items

Weekly progress meeting-items discussed: Xcel phase and transformer requirements and options, construction progress, EPG and electrical material progress, repurpose options for limestone that was delivered to site, grading plan to distribute remaining onsite material, and distribution head ball valve alternate approval, field changes to date.

Construction Activities

No construction activity time of visit.

Contractor had demobilized backhoe and delivered granite riprap since last site visit. Granite riprap was muddy and piled along access road suggesting delivery vehicle got stuck in road during delivery and needed to dump riprap to get unstuck. Contractor will need to wash riprap prior to installation.

- Distribution:
1. Contractor
 2. Subcontractor(s)
 3. Engineer
 4. Owner
 5. City of Coon Rapids
 6. Project File

By Jon Janke Title Operations and Maintenance Coordinator



Construction Report

Date April 11, 2022

PROJECT Pleasure Creek South Biochar-
and Iron-Enhanced Sand Filter Weather
 JOB NO. PAN 21-01, Stantec #227702346
 CLIENT Coon Creek Watershed District Temp. °F
 CONTRACTOR JACON LLC Wind
 PROJECT MANAGER John Drasher Humidity

S	<u>M</u>	T	W	Th	F	S
Bright	<u>Sunny</u>		Over- cast	Rain		Snow
Sun						
<32	<u>32-50</u>	50-70	70-85	85-100	>100	
Still	<u>Moder.</u>	High	Report No. 29			
Dry	<u>Moder.</u>	Humid				

Average Field Force			
Name of Contractor	Administration	Labor	Remarks
JACON LLC	John Drasher	Rick	
Visitors			
Time	Name	Representing	Remarks
11:30-12:00p	Jon Janke	Coon Creek Watershed District	
11:30-12:00p	Tyler Thompson	Coon Creek Watershed District	

Equipment at the Site

Backhoe, roller vehicle, dozer, skidsteer, trailer, fuel tank.

Unusual Items

Construction Activities

No construction activity time of visit.

Owner marked area with lath and orange spray paint where limestone riprap can be repurposed onsite to stabilize the culvert flared ends through the central berm in the large stormwater pond.

- Distribution:
1. Contractor
 2. Subcontractor(s)
 3. Engineer
 4. Owner
 5. City of Coon Rapids
 6. Project File

By Jon Janke Title Operations and Maintenance Coordinator



Construction Report

Date April 8, 2022

PROJECT Pleasure Creek South Biochar-
and Iron-Enhanced Sand Filter Weather
 JOB NO. PAN 21-01, Stantec #227702346
 CLIENT Coon Creek Watershed District Temp. °F
 CONTRACTOR JACON LLC Wind
 PROJECT MANAGER John Drasher Humidity

S	M	T	W	Th	<u>F</u>	S
Bright	Sunny		Over- cast	Rain	Snow	
Sun						
<32	<u>32-50</u>	50-70	70-85	85-100	>100	
Still	Moder.	High	Report No. 28			
Dry	<u>Moder.</u>	Humid				

Average Field Force			
Name of Contractor	Administration	Labor	Remarks
JACON LLC	John Drasher	Rick	
Visitors			
Time	Name	Representing	Remarks
12:45-1:00p	Jon Janke	Coon Creek Watershed District	

Equipment at the Site

Backhoe, roller vehicle, dozer, skidsteer, trailer, fuel tank.

Unusual Items

Construction Activities

Contractor resumed earthwork and rough grading around the perimeter of the filter bed. Contractor attempted to spread remaining material along pond bank slope in a manner that would not impact structures and would maintain a stable slope. Excess material will need to be hauled offsite. Contractor cut drain tile cleanouts to final elevation and installed grates.

Contractor hand placed concrete along base of outlet structure to direct water flow from drain pipes into outlet pipe in a manner that minimizes pooling. Contractor patched chip in valve vault that had been damaged prior to delivery with concrete mix to conceal and protect the 6" section of exposed rebar.

Contractor delivered limestone riprap. Owner recommended contractor hold off on installation until an approval decision is made early next week as the plans say limestone, volcanic-based, or dolomite-based riprap is not allowed (31 37 00).

Contractor prepared area around distribution heads for riprap installation. Contractor plans to place geotextile fabric between riprap and filter media which is not necessarily called for in the plans but should not cause any function issues and may provide additional stabilization to address energy dissipation concerns from flow out of the distribution head.

Contractor removed some gravel access road material that was contaminated with tracking soil material from recent deliveries.

Contractor imported additional rock construction entrance material and maintained the rock construction entrance.

- Distribution:
1. Contractor
 2. Subcontractor(s)
 3. Engineer
 4. Owner
 5. City of Coon Rapids
 6. Project File

By Jon Janke Title Operations and Maintenance Coordinator



Construction Report

Date April 7, 2022

PROJECT Pleasure Creek South Biochar-
and Iron-Enhanced Sand Filter
 JOB NO. PAN 21-01, Stantec #227702346
 CLIENT Coon Creek Watershed District
 CONTRACTOR JACON LLC
 PROJECT MANAGER John Drasher

Day
 Weather
 Temp. °F
 Wind
 Humidity

S	M	T	W	Th	F	S
Bright	Sunny		Over- cast	Rain	Snow	
Sun						
<32	32-50	50-70	70-85	85-100	>100	
Still	Moder.	High	Report No. 27			
Dry	Moder.	Humid				

Average Field Force			
Name of Contractor	Administration	Labor	Remarks
JACON LLC	John Drasher	Rick	
Visitors			
Time	Name	Representing	Remarks
1:30-2:30p	Jon Janke	Coon Creek Watershed District	

Equipment at the Site

Backhoe, roller vehicle, dozer, skidsteer, trailer, fuel tank.

Unusual Items

Suspicious Maroon Ford Ranger MN plate MKF 734 spotted traversing gravel access road along railroad tracks. Driver claimed to be looking through various dump piles in the area for recyclable materials.

Construction Activities

Contractor completed delivery and installation of biochar and iron enhanced sand media. Media quantity was a little less than was needed to fully spread media to edges of filter bed without lowering the top of filter elevation.

Contractor plans to sweep Evergreen now that material deliveries are complete and return tomorrow to resume grading work around the perimeter of the filter bed.

Owner approved contractors recommendation to backfill edges of filter bed with topsoil to allow for better vegetation establishment along the edges of the filter and minimize the risk of future maintenance tilling from impacting the fabric along the filter bed.

Contractor requested clarification on drain tile cleanouts that plans indicate installation of a female adapter (assumed for capping pipe) and a grate. Contractor claimed grate is designed to fit within pipe (not adapter) so would require an alternate adapter or alternate grate. Owner approved omitting female adapter and installing only the grate.

- Distribution:
1. Contractor
 2. Subcontractor(s)
 3. Engineer
 4. Owner
 5. City of Coon Rapids
 6. Project File

By Jon Janke Title Operations and Maintenance Coordinator



Construction Report

Date April 6, 2022

PROJECT Pleasure Creek South Biochar-
and Iron-Enhanced Sand Filter Weather
 JOB NO. PAN 21-01, Stantec #227702346
 CLIENT Coon Creek Watershed District Temp. °F
 CONTRACTOR JACON LLC Wind
 PROJECT MANAGER John Drasher Humidity

S	M	T	W	Th	F	S
Bright	Sunny	Over-	Rain	Snow		
Sun	cast					
<32	32-50	50-70	70-85	85-100	>100	
Still	Moder.	High	Report No. 26			
Dry	Moder.	Humid				

Average Field Force			
Name of Contractor	Administration	Labor	Remarks
JACON LLC	John Drasher	Rick	
Visitors			
Time	Name	Representing	Remarks
11:00a-11:30a	John Drasher	Jacon	Virtual
11:00a-11:30a	Jon Janke	Coon Creek Watershed District	
11:00a-11:30a	Tyler Thompson	Coon Creek Watershed District	
11:00a-11:30a	Justine Dauphinais	Coon Creek Watershed District	
11:00a-11:30a	Jason Hilst	Coon Creek Watershed District	Virtual
11:00a-11:30a	Eileen Weigel	Stantec	
11:00a-11:30a	Ed Matthiesen	Stantec	Virtual
11:00a-11:30a	Bill Neeck	City of Coon Rapids	

Equipment at the Site

Backhoe, roller vehicle, dozer, skidsteer, trailer, fuel tank.

Unusual Items

Weekly progress meeting-items discussed: theft, construction progress, valve vault installation, tracer wire and drain pipe installation, grave and sand media installation, gravel access road progress, Xcel power supply progress, EPG and electrical material progress, grading plan to distribute remaining onsite material, and distribution head ball valve alternate approval, .

Construction Activities

No construction activity today due to weather. Contractor plans to deliver and install remaining few loads of biochar and iron enhanced sand media later this week.

- Distribution:
1. Contractor
 2. Subcontractor(s)
 3. Engineer
 4. Owner
 5. City of Coon Rapids
 6. Project File

By Jon Janke Title Operations and Maintenance Coordinator



Construction Report

Date April 5, 2022

PROJECT Pleasure Creek South Biochar-
and Iron-Enhanced Sand Filter Weather
 JOB NO. PAN 21-01, Stantec #227702346
 CLIENT Coon Creek Watershed District Temp. °F
 CONTRACTOR JACON LLC Wind
 PROJECT MANAGER John Drasher Humidity

S	M	<u>T</u>	W	Th	F	S
Bright	Sunny	Over-	Rain			Snow
Sun		cast				
<32	32-50	50-70	70-85	85-100	>100	
<u>Still</u>	Moder.	High	Report No. 25			
Dry	Moder.	<u>Humid</u>				

Average Field Force			
Name of Contractor	Administration	Labor	Remarks
JACON LLC	John Drasher	Rick	
Visitors			
Time	Name	Representing	Remarks
12-12:30p	Jon Janke	Coon Creek Watershed District	
12-12:30p	Tyler Thompson	Coon Creek Watershed District	

Equipment at the Site

Backhoe, roller vehicle, dozer, skidsteer, trailer, fuel tank.

Unusual Items

Construction Activities

Contractor completed installation of washed coarse filter aggregate and began delivery and installation of biochar and iron enhanced sand media. Contractor backfilled and rough graded around valve vault.

Engineer approved distribution head ball valve alternate as proposed by Contractor to avoid long lead time for manufacturing.

- Distribution:
1. Contractor
 2. Subcontractor(s)
 3. Engineer
 4. Owner
 5. City of Coon Rapids
 6. Project File

By Jon Janke Title Operations and Maintenance Coordinator



Construction Report

Date April 4, 2022

PROJECT Pleasure Creek South Biochar-
and Iron-Enhanced Sand Filter Weather
 JOB NO. PAN 21-01, Stantec #227702346
 CLIENT Coon Creek Watershed District Temp. °F
 CONTRACTOR JACON LLC Wind
 PROJECT MANAGER John Drasher Humidity

S	<u>M</u>	T	W	Th	F	S
Bright	Sunny	Over-	Rain			Snow
Sun	cast					
<32	32-50	50-70	70-85	85-100	>100	
<u>Still</u>	Moder.	High	Report No. 24			
Dry	Moder.	<u>Humid</u>				

Average Field Force			
Name of Contractor	Administration	Labor	Remarks
JACON LLC	John Drasher	Rick	
Visitors			
Time	Name	Representing	Remarks
10:30-12p	Jon Janke	Coon Creek Watershed District	
10:30-12p	Jason Hilst	Coon Creek Watershed District	
10:30-12p	Tyler Thompson	Coon Creek Watershed District	

Equipment at the Site

Backhoe, roller vehicle, dozer, skidsteer, trailer, fuel tank.

Unusual Items

Construction Activities

Contractor installed tracer wire on pipes, filter fabric along filter base and sides, drain tile system (no cleanouts yet), drain tile connections into outlet structure, and backfilled washed coarse aggregate. Sufficient drain tile was onsite to install despite some damaged parts. Contractor repaired small hole in one section of the drain pipe. Contractor spread recycled class 5 aggregate from existing road along designated location as approved by the city. Contractor placed additional berm material along the south access road to deter future theft incidents.

Engineer witnessed and approved biochar and iron sand media mixing at Plaisteds facility in Elk River.

Owner completed an as-built survey on installed items prior to backfilling. Found all installed components within 0.2' of design elevation. Surveyed outlet structure, outlet pipe, filter bed, drain tile, distribution heads, valve vault, coarse filter aggregate top.

Contractor plan to install sand media tomorrow if weather allows.

Xcel provided order confirmation that service installation has been processed.

Discussion with contractor for potential need to buildup earth surrounding filter to ensure overflow enters the outlet structure instead of running overland. Contractor indicated they may have more material onsite than is needed to reach final grade and could potentially use that material onsite to buildup the area surrounding the filter.

- Distribution:
1. Contractor
 2. Subcontractor(s)
 3. Engineer
 4. Owner
 5. City of Coon Rapids
 6. Project File

By Jon Janke Title Operations and Maintenance Coordinator



Construction Report

Date April 1, 2022

PROJECT Pleasure Creek South Biochar- and Iron-Enhanced Sand Filter
 JOB NO. PAN 21-01, Stantec #227702346
 CLIENT Coon Creek Watershed District
 CONTRACTOR JACON LLC
 PROJECT MANAGER John Drasher

Day
 Weather
 Temp. °F
 Wind
 Humidity

S	M	T	W	Th	<u>F</u>	S
Bright	Sunny	Over-		Rain		Snow
Sun		cast				
<u><32</u>	<u>32-50</u>	50-70	70-85	85-100	>100	
<u>Still</u>	Moder.	High	Report No. 23			
<u>Dry</u>	Moder.	Humid				

Average Field Force			
Name of Contractor	Administration	Labor	Remarks
JACON LLC	John Drasher	Rick	
Visitors			
Time	Name	Representing	Remarks
10:30-11a	Jon Janke	Coon Creek Watershed District	
10:30-11a	Tyler Thompson	Coon Creek Watershed District	

Equipment at the Site

Backhoe, roller vehicle, dozer, skidsteer, trailer, fuel tank.

Unusual Items

Overnight someone stole the motor out of the compactor, chain binders off the trailer, and trace wire from the site. Contractor notified local police who investigated and documented the matter. Investigation discovered that the gate off Evergreen was secure but a vehicle traversed over the earthen berm that was blocking the access road from the south to gain vehicle access to the site. The contractor will consider placing additional fill over the access berm to prevent future trespassing issues. Theft activities were outside of the view of the onsite trail camera and during dark hours.

Construction Activities

Contractor began installation of new gravel roadbed.

Valve vault was delivered to the site. Contractor discovered elevation discrepancies amongst the plans. Contractor will install valve vault backfill partially around the vault for safety and wait until inspection and approval next week before final grading.

Contractor ordered more tracer wire to replace the wire that was stolen. Contractor requested clarification on tracer wire installation as it was not indicated on plans. Owner provided clarification that tracer wire was explained in project manual referenced for in each component and referenced section 33 05 97.

Contractor requested clarification on the specifications for the filter aggregate base. Owner clarified that the aggregate was to be washed to minimize clogging of the slotted drainpipe and that no fabric was to be placed between the gravel and iron-sand media or around the slotted drainpipe.

Contractor discovered that bar guards were ordered and delivered for all distribution heads and cleanouts but not the 2 hankcraft runkin 6" ball valves. Leaving 2 extra bar guards. Contractor contacted supplier and discovered 6" valves were not readily available and would require 10 months to be manufactured. Supplier offered alternative which contractor will submit for approval.

- Distribution:
1. Contractor
 2. Subcontractor(s)
 3. Engineer

4. Owner
5. City of Coon Rapids
6. Project File

By Jon Janke Title Operations and Maintenance Coordinator



Construction Report

Date March 31, 2022

PROJECT Pleasure Creek South Biochar-
and Iron-Enhanced Sand Filter Weather
 JOB NO. PAN 21-01, Stantec #227702346
 CLIENT Coon Creek Watershed District Temp. °F
 CONTRACTOR JACON LLC Wind
 PROJECT MANAGER John Drasher Humidity

S	M	T	W	Th	F	S
Bright	Sunny		Over- cast	Rain	Snow	
Sun						
<32	32-50	50-70	70-85	85-100	>100	
Still	Moder.	High	Report No. 22			
Dry	Moder.	Humid				

Average Field Force			
Name of Contractor	Administration	Labor	Remarks
JACON LLC	John Drasher	Rick	
Visitors			
Time	Name	Representing	Remarks
10:30-11a	Jon Janke	Coon Creek Watershed District	
10:30-11a	Tyler Thompson	Coon Creek Watershed District	

Equipment at the Site

Backhoe, roller vehicle, dozer, skidsteer, trailer, fuel tank.

Unusual Items

Construction Activities

Contractor prepared roadbed for gravel backfill and prepared filter bed for media installation.

Owner staked area south of street sweeping pile where city of coon rapids have approved the disposal of existing gravel road bed material that is unsuitable to be recycled into the new road bed.

- Distribution:
1. Contractor
 2. Subcontractor(s)
 3. Engineer
 4. Owner
 5. City of Coon Rapids
 6. Project File

By Jon Janke Title Operations and Maintenance Coordinator



Construction Report

Date March 30, 2022

PROJECT Pleasure Creek South Biochar-
and Iron-Enhanced Sand Filter Weather
 JOB NO. PAN 21-01, Stantec #227702346
 CLIENT Coon Creek Watershed District Temp. °F
 CONTRACTOR JACON LLC Wind
 PROJECT MANAGER John Drasher Humidity

S	M	T	<u>W</u>	Th	F	S
Bright	Sunny	Over-	Rain	Snow		
Sun	cast					
<32	32-50	50-70	70-85	85-100	>100	
Still	<u>Moder.</u>	High	Report No. 21			
Dry	<u>Moder.</u>	Humid				

Average Field Force			
Name of Contractor	Administration	Labor	Remarks
JACON LLC	John Drasher	Rick	
Visitors			
Time	Name	Representing	Remarks
11:00a-11:30a	John Drasher	Jacon	Virtual
11:00a-11:30a	Jon Janke	Coon Creek Watershed District	
11:00a-11:30a	Tyler Thompson	Coon Creek Watershed District	
11:00a-11:30a	Jason Hilst	Coon Creek Watershed District	Virtual
11:00a-11:30a	Ed Matthiesen	Stantec	
11:00a-11:30a	Josh Peterson	City of Coon Rapids	
11:00a-11:30a	Bill Neeks	City of Coon Rapids	

Equipment at the Site

Backhoe, roller vehicle, dozer, skidsteer, trailer, fuel tank.

Unusual Items

Weekly progress meeting-items discussed: construction progress and schedule, control panel and pump progress, Xcel communication, tracer wire installation confirmation, damaged slotted drain tile, and accommodations for mid-April street sweeping operations.

Construction Activities

No construction activity at time of site visit. Contractor had removed existing gravel from roadbed within project area since last site visit and appeared to have stockpiled the existing roadbed material near berm and new road bed material stockpile.

- Distribution:
1. Contractor
 2. Subcontractor(s)
 3. Engineer
 4. Owner
 5. City of Coon Rapids
 6. Project File

By Jon Janke Title Operations and Maintenance Coordinator



Construction Report

Date March 29, 2022

PROJECT Pleasure Creek South Biochar-
and Iron-Enhanced Sand Filter
 JOB NO. PAN 21-01, Stantec #227702346
 CLIENT Coon Creek Watershed District
 CONTRACTOR JACON LLC
 PROJECT MANAGER John Drasher

Day
 Weather
 Temp. °F
 Wind
 Humidity

S	M	T	W	Th	F	S
Bright	Sunny	Over-	Rain	Snow		
Sun	cast					
<32	32-50	50-70	70-85	85-100	>100	
Still	Moder.	High	Report No. 20			
Dry	Moder.	Humid				

Average Field Force			
Name of Contractor	Administration	Labor	Remarks
JACON LLC	John Drasher	Rick	
Visitors			
Time	Name	Representing	Remarks
12:30-1:00p	Jon Janke	Coon Creek Watershed District	
12:30-1:00p	Tyler Thompson	Coon Creek Watershed District	

Equipment at the Site

Backhoe, roller vehicle, dozer, skidsteer, trailer, fuel tank.

Unusual Items

Construction Activities

No construction activity at time of site visit. Contractor had lightly graded access road and began to strip existing gravel from roadbed within project area since last site visit.

Observed onsite materials were moved to a different location onsite and that several slotted drain tile pipes were damaged.

- Distribution:
1. Contractor
 2. Subcontractor(s)
 3. Engineer
 4. Owner
 5. City of Coon Rapids
 6. Project File

By Jon Janke Title Operations and Maintenance Coordinator



Construction Report

Date March 28, 2022

PROJECT Pleasure Creek South Biochar-
and Iron-Enhanced Sand Filter Weather
 JOB NO. PAN 21-01, Stantec #227702346
 CLIENT Coon Creek Watershed District Temp. °F
 CONTRACTOR JACON LLC Wind
 PROJECT MANAGER John Drasher Humidity

S	<u>M</u>	T	W	Th	F	S
Bright	<u>Sunny</u>	Over-	Rain	Snow		
Sun	cast					
<32	<u>32-50</u>	50-70	70-85	85-100	>100	
Still	<u>Moder.</u>	High	Report No. 19			
Dry	<u>Moder.</u>	Humid				

Average Field Force			
Name of Contractor	Administration	Labor	Remarks
JACON LLC	John Drasher	Rick	
Visitors			
Time	Name	Representing	Remarks
1:00-2:00p	Jon Janke	Coon Creek Watershed District	
1:00-2:00p	Tyler Thompson	Coon Creek Watershed District	

Equipment at the Site

Backhoe, roller vehicle, dozer, skidsteer, trailer, fuel tank.

Unusual Items

Construction Activities

Contractor continued earth work and believes to have completed material export from the site. Contractor compacted backfill and rough graded filter area. Gravel road material delivered to site.

Contractor requested clarification on gravel road thickness. Plans suggest 9" thickness however a note on the plans indicated 6".

Contractor requested approval to dispose of existing gravel road material onsite. Suggesting in front of street sweeping pile to assist with drainage issues in the area.

- Distribution:
1. Contractor
 2. Subcontractor(s)
 3. Engineer
 4. Owner
 5. City of Coon Rapids
 6. Project File

By Jon Janke Title Operations and Maintenance Coordinator



Construction Report

Date March 25, 2022

PROJECT Pleasure Creek South Biochar-
and Iron-Enhanced Sand Filter Weather
 JOB NO. PAN 21-01, Stantec #227702346
 CLIENT Coon Creek Watershed District Temp. °F
 CONTRACTOR JACON LLC Wind
 PROJECT MANAGER John Drasher Humidity

S	M	T	W	Th	F	S
Bright	Sunny		Over- cast	Rain		Snow
Sun						
<32	32-50	50-70	70-85	85-100	>100	
Still	Moder.	High		Report No. 18		
Dry	Moder.	Humid				

Average Field Force			
Name of Contractor	Administration	Labor	Remarks
JACON LLC	John Drasher	Rick	
Visitors			
Time	Name	Representing	Remarks
12:00-1:00p	Jon Janke	Coon Creek Watershed District	
12:00-1:00p	Tyler Thompson	Coon Creek Watershed District	

Equipment at the Site

Backhoe, roller vehicle, dozer, skidsteer, trailer, fuel tank.

Unusual Items

Construction Activities

Contractor resumed earth work as site conditions allowed. Contractor exported material from site. Contractor compacted backfill and rough graded filter area.

Owner spot surveyed rough grading elevation throughout filter area and found grading within 0.6' of design elevations.

Southern most distribution pipe was observed to be slightly tilted above the surface. Contractor will inspect pipe joints for damage prior to installing filter media.

- Distribution:
1. Contractor
 2. Subcontractor(s)
 3. Engineer
 4. Owner
 5. City of Coon Rapids
 6. Project File

By Jon Janke Title Operations and Maintenance Coordinator



Construction Report

Date March 24, 2022

PROJECT Pleasure Creek South Biochar-
and Iron-Enhanced Sand Filter Weather
 JOB NO. PAN 21-01, Stantec #227702346
 CLIENT Coon Creek Watershed District Temp. °F
 CONTRACTOR JACON LLC Wind
 PROJECT MANAGER John Drasher Humidity

S	M	T	W	Th	F	S
Bright Sun	Sunny	Over- cast	Rain	Snow		
<32	32-50	50-70	70-85	85-100	>100	
Still	Moder.	High	Report No. 17			
Dry	Moder.	Humid				

Average Field Force			
Name of Contractor	Administration	Labor	Remarks
JACON LLC	John Drasher	Rick	
Visitors			
Time	Name	Representing	Remarks
1:00p-1:15p	Tyler Thompson	Coon Creek Watershed District	

Equipment at the Site

Backhoe, roller vehicle, dozer, fuel tank, haul trucks (transient).

Unusual Items

Construction Activities

Earth work, filter grading by dozer, and excavation export resumed with drier site conditions. No other major construction occurring on-site.

- Distribution:
1. Contractor
 2. Subcontractor(s)
 3. Engineer
 4. Owner
 5. City of Coon Rapids
 6. Project File

By Tyler Thompson Title Field Operations Manager



Construction Report

Date March 23, 2022

PROJECT Pleasure Creek South Biochar-
and Iron-Enhanced Sand Filter Weather
 JOB NO. PAN 21-01, Stantec #227702346
 CLIENT Coon Creek Watershed District Temp. °F
 CONTRACTOR JACON LLC Wind
 PROJECT MANAGER John Drasher Humidity

S	M	T	W	Th	F	S
Bright	Sunny	Over-	Rain	Snow		
Sun		cast				
<32	32-50	50-70	70-85	85-100	>100	
Still	Moder.	High	Report No. 16			
Dry	Moder.	Humid				

Average Field Force			
Name of Contractor	Administration	Labor	Remarks
JACON LLC	John Drasher	Rick	
Visitors			
Time	Name	Representing	Remarks
11:00a-11:30a	John Drasher	Jacon	Virtual
11:00a-11:30a	Jon Janke	Coon Creek Watershed District	
11:00a-11:30a	Tyler Thompson	Coon Creek Watershed District	
11:00a-11:30a	Justine Dauphinais	Coon Creek Watershed District	Virtual
11:00a-11:30a	Jason Hilst	Coon Creek Watershed District	Virtual
11:00a-11:30a	Eileen Weigel	Stantec	
11:00a-11:30a	Bill Neeks	City of Coon Rapids	

Equipment at the Site

Backhoe, roller vehicle, dozer, skidsteer, trailer, fuel tank.

Unusual Items

Weekly progress meeting-items discussed: construction progress and schedule, structure installation, material status, suspicious activity reporting procedures, control panel and pump progress, Xcel communication needs, payroll certificates, and payment application.

Construction Activities

No construction activity today due to wet site conditions. Contractor plans resume earth work when site conditions improve.

- Distribution:
1. Contractor
 2. Subcontractor(s)
 3. Engineer
 4. Owner
 5. City of Coon Rapids
 6. Project File

By Jon Janke Title Operations and Maintenance Coordinator



Construction Report

Date March 22, 2022

PROJECT Pleasure Creek South Biochar-
and Iron-Enhanced Sand Filter Weather
 JOB NO. PAN 21-01, Stantec #227702346
 CLIENT Coon Creek Watershed District Temp. °F
 CONTRACTOR JACON LLC Wind
 PROJECT MANAGER John Drasher Humidity

S	M	T	W	Th	F	S
Bright	Sunny	Over-	Rain			Snow
Sun		cast				
<32	32-50	50-70	70-85	85-100	>100	
Still	Moder.	High	Report No. 15			
Dry	Moder.	Humid				

Average Field Force			
Name of Contractor	Administration	Labor	Remarks
JACON LLC	John Drasher	Rick	
Visitors			
Time	Name	Representing	Remarks
11:00a-11:30a	Jon Janke	Coon Creek Watershed District	
11:00a-11:30a	Tyler Thompson	Coon Creek Watershed District	

Equipment at the Site

Backhoe, roller vehicle, dozer, skidsteer, trailer, fuel tank.

Unusual Items

Construction Activities

Contractor exported some material in morning until site conditions deteriorated due to rain. Contractor plans to resume earth work when site conditions improve. Contractor noted gate was locked when they arrived onsite but there was a vehicle parked near the pond past the construction area. Contractor notified Owner who then notified the City of Coon Rapids.

- Distribution:
1. Contractor
 2. Subcontractor(s)
 3. Engineer
 4. Owner
 5. City of Coon Rapids
 6. Project File

By Jon Janke Title Operations and Maintenance Coordinator



Construction Report

Date March 21, 2022

PROJECT Pleasure Creek South Biochar-
and Iron-Enhanced Sand Filter Weather
 JOB NO. PAN 21-01, Stantec #227702346
 CLIENT Coon Creek Watershed District Temp. °F
 CONTRACTOR JACON LLC Wind
 PROJECT MANAGER John Drasher Humidity

S	<u>M</u>	T	W	Th	F	S
Bright	<u>Sunny</u>	Over-	Rain	Snow		
Sun	cast					
<32	<u>32-50</u>	<u>50-70</u>	70-85	85-100	>100	
Still	<u>Moder.</u>	High	Report No. 14			
Dry	Moder.	<u>Humid</u>				

Average Field Force			
Name of Contractor	Administration	Labor	Remarks
JACON LLC	John Drasher	Rick	
Visitors			
Time	Name	Representing	Remarks
9:30a-10:00a	Jon Janke	Coon Creek Watershed District	
9:30a-10:00a	Tyler Thompson	Coon Creek Watershed District	

Equipment at the Site

Backhoe, roller vehicle, fuel tank.

Unusual Items

Construction Activities

No construction activity today. Contractor plans to export some material tomorrow prior to the forecasted rain impacting site conditions and then resume earth work when site conditions improve.

- Distribution:
1. Contractor
 2. Subcontractor(s)
 3. Engineer
 4. Owner
 5. City of Coon Rapids
 6. Project File

By Jon Janke Title Operations and Maintenance Coordinator



Construction Report

Date March 17, 2022

PROJECT Pleasure Creek South Biochar-
and Iron-Enhanced Sand Filter Weather
 JOB NO. PAN 21-01, Stantec #227702346
 CLIENT Coon Creek Watershed District Temp. °F
 CONTRACTOR JACON LLC Wind
 PROJECT MANAGER John Drasher Humidity

S	M	T	W	Th	F	S
Bright Sun	Sunny	Over- cast	Rain	Snow		
<32	32-50	50-70	70-85	85-100	>100	
Still	Moder.	High	Report No. 9			
Dry	Moder.	Humid				

Average Field Force			
Name of Contractor	Administration	Labor	Remarks
JACON LLC	John Drasher	Rick	
Visitors			
Time	Name	Representing	Remarks
9:00a-9:30a	Tyler Thompson	Coon Creek Watershed District	

Equipment at the Site

Backhoe, roller vehicle, fuel tank.

Unusual Items

Construction Activities

Site gate open, Contractor was not onsite. Pretreatment, lift station and outlet manholes installed, with valve vault awaiting production and installation. All PVC distribution pipes installed, along with inlet and outlet pipes installed to grade. Double bio-log erosion control deployed. Drain tile materials on-site and ready for install.

- Distribution:
1. Contractor
 2. Subcontractor(s)
 3. Engineer
 4. Owner
 5. City of Coon Rapids
 6. Project File

By Tyler Thompson Title Field Operations Manager



Construction Report

Date March 16, 2022

PROJECT Pleasure Creek South Biochar-
and Iron-Enhanced Sand Filter
 JOB NO. PAN 21-01, Stantec #227702346
 CLIENT Coon Creek Watershed District
 CONTRACTOR JACON LLC
 PROJECT MANAGER John Drasher

Day
 Weather
 Temp. °F
 Wind
 Humidity

S	M	T	W	Th	F	S
Bright Sun	Sunny	Over- cast	Rain	Snow		
<32	32-50	50-70	70-85	85-100	>100	
Still	Moder.	High	Report No. 9			
Dry	Moder.	Humid				

Average Field Force			
Name of Contractor	Administration	Labor	Remarks
JACON LLC	John Drasher	Rick	
Visitors			
Time	Name	Representing	Remarks
10:50a-12:30p	Tyler Thompson	Coon Creek Watershed District	
10:50a-12:30p	Jason Hilst	Coon Creek Watershed District	

Equipment at the Site
 Backhoe, skid steer, roller vehicle, fuel tank.

Unusual Items
 Contractor had patched imperfections on vault structure connections.

Construction Activities
 Project meeting convened at 11 am, with the Owner, Engineer, Contractor, and City attending. Contractor had installed all but 2 vault structures, with Owner & Engineering spot-checking and confirming installed elevations with survey equipment. Distribution piping was being installed and graded, inlet and outlet pipes had been installed. The project schedule had been updated and distributed to project partners by the Contractor. Underground installs, besides drain tile, projected to be complete by end of day.

- Distribution:
1. Contractor
 2. Subcontractor(s)
 3. Engineer
 4. Owner
 5. City of Coon Rapids
 6. Project File

By Tyler Thompson Title Field Operations Manager



Construction Report

Date March 15, 2022

PROJECT Pleasure Creek South Biochar-
and Iron-Enhanced Sand Filter Weather
 JOB NO. PAN 21-01, Stantec #227702346
 CLIENT Coon Creek Watershed District Temp. °F
 CONTRACTOR JACON LLC Wind
 PROJECT MANAGER John Drasher Humidity

S	M	<u>T</u>	W	Th	F	S
Bright	Sunny		Over-	Rain	Snow	
Sun			cast			
<u>32</u>	<u>32-50</u>	50-70	70-85	85-100	>100	
<u>Still</u>	Moder.	High		Report No. 9		
Dry	<u>Moder.</u>	Humid				

Average Field Force			
Name of Contractor	Administration	Labor	Remarks
JACON LLC	John Drasher	Rick	
Visitors			
Time	Name	Representing	Remarks
7:35a-8:30a	Tyler Thompson	Coon Creek Watershed District	
7:35a-8:30a	Jason Hilst	Coon Creek Watershed District	

Equipment at the Site

Backhoe, skid steer, roller vehicle, fuel tank, box van.

Unusual Items

First vault structure had been installed on Monday, March 14th and observed upon arrival. Contractor asked for additional staking and clarification from the Owner on March 14th.

Construction Activities

Owner staked additional design elements (inlet & outlet ends) and offset elevations (hubs) per Contractor's request, with Contractor onsite and verifying, again. First installed vault structure surveyed and verified as correct install elevation. Additional project material onsite, including flared end, piping, and 4 additional vault structures. Upon Owner leaving the site, it looked as though Contractor would be installing additional vault structures during the day.

- Distribution:
1. Contractor
 2. Subcontractor(s)
 3. Engineer
 4. Owner
 5. City of Coon Rapids
 6. Project File

By Tyler Thompson Title Field Operations Manager



Construction Report

Date March 11, 2022

PROJECT Pleasure Creek South Biochar-
and Iron-Enhanced Sand Filter
 JOB NO. PAN 21-01, Stantec #227702346
 CLIENT Coon Creek Watershed District
 CONTRACTOR JACON LLC
 PROJECT MANAGER John Drasher

Day
 Weather
 Temp. °F
 Wind
 Humidity

S	M	T	W	Th	F	S
Bright Sun	Sunny	Over- cast	Rain	Snow		
<32	32-50	50-70	70-85	85-100	>100	
Still	Moder.	High	Report No. 9			
Dry	Moder.	Humid				

Average Field Force			
Name of Contractor	Administration	Labor	Remarks
JACON LLC	John Drasher	Rick	
Visitors			
Time	Name	Representing	Remarks
9:30a-12:00p	Jason Hilst	Coon Creek Watershed District	
9:30a-12:00p	Tyler Thompson	Coon Creek Watershed District	

Equipment at the Site
 Backhoe, fuel tank

Unusual Items

Construction Activities
 Owner staked design elements per Contractor's request, with Contractor onsite and verifying. Contractor onsite upon departure, unloading roller equipment. No active construction work while Owner was onsite.

- Distribution:
1. Contractor
 2. Subcontractor(s)
 3. Engineer
 4. Owner
 5. City of Coon Rapids
 6. Project File

By Tyler Thompson Title Field Operations Manager



Construction Report

Date March 10, 2022

PROJECT Pleasure Creek South Biochar-
and Iron-Enhanced Sand Filter
 JOB NO. PAN 21-01, Stantec #227702346
 CLIENT Coon Creek Watershed District
 CONTRACTOR JACON LLC
 PROJECT MANAGER John Drasher

Day	S	M	T	W	Th	F	S
Weather	Bright Sun	Sunny		Over- cast	Rain	Snow	
Temp. °F	<32	32-50	50-70	70-85	85-100	>100	
Wind	Still	Moder.	High		Report No. 9		
Humidity	Dry	Moder.	Humid				

Average Field Force			
Name of Contractor	Administration	Labor	Remarks
JACON LLC	John Drasher	Rick	
Visitors			
Time	Name	Representing	Remarks
12:45-1:00p	Jon Janke	Coon Creek Watershed District	
12:45-1:00p	Tyler Thompson	Coon Creek Watershed District	

Equipment at the Site
 Backhoe, skidsteer, trailer, dump truck, fuel tank

Unusual Items

Construction Activities
 No construction activity today. Contractor anticipates resuming construction Monday. Contractor requested staking for stormwater utility components be completed for installation starting Monday. Owner to meet onsite with contractor Friday to install staking needed for structure installation. Contractor and Engineer to work to verify structures meet design and submittal specifications.

- Distribution:
1. Contractor
 2. Subcontractor(s)
 3. Engineer
 4. Owner
 5. City of Coon Rapids
 6. Project File

By Jon Janke Title Operations and Maintenance Coordinator



Construction Report

Date March 9, 2022

PROJECT Pleasure Creek South Biochar-
and Iron-Enhanced Sand Filter Weather
 JOB NO. PAN 21-01, Stantec #227702346
 CLIENT Coon Creek Watershed District Temp. °F
 CONTRACTOR JACON LLC Wind
 PROJECT MANAGER John Drasher Humidity

S	M	T	<u>W</u>	Th	F	S
Bright Sun	Sunny		Over- cast	Rain	Snow	
<u><32</u>	<u>32-50</u>	50-70	70-85	85-100	>100	
<u>Still</u>	Moder.	High		Report No. 8		
<u>Dry</u>	Moder.	Humid				

Average Field Force			
Name of Contractor	Administration	Labor	Remarks
JACON LLC	John Drasher	Rick	
Visitors			
Time	Name	Representing	Remarks
11-12:00p	Jon Janke	Coon Creek Watershed District	
11-12:00p	Tyler Thompson	Coon Creek Watershed District	
11-11:30a	Justine Dauphinais	Coon Creek Watershed District	Virtual
11-11:30a	Jason Hilst	Coon Creek Watershed District	Virtual
11-12:00p	Eileen Weigel	Stantec	

Equipment at the Site

Backhoe, skidsteer, trailer, dump truck, fuel tank

Unusual Items

Weekly progress meeting-items discussed: construction progress, submittal and material status, and dewatering permit.

Construction Activities

No construction activity today. Contractor anticipates resuming construction Monday.

- Distribution:
1. Contractor
 2. Subcontractor(s)
 3. Engineer
 4. Owner
 5. City of Coon Rapids
 6. Project File

By Jon Janke Title Operations and Maintenance Coordinator



Construction Report

Date March 8, 2022

PROJECT Pleasure Creek South Biochar-
and Iron-Enhanced Sand Filter Weather
 JOB NO. PAN 21-01, Stantec #227702346
 CLIENT Coon Creek Watershed District Temp. °F
 CONTRACTOR JACON LLC Wind
 PROJECT MANAGER John Drasher Humidity

S	M	T	W	Th	F	S
Bright	Sunny	Over- cast	Rain	Snow		
Sun						
32	32-50	50-70	70-85	85-100	>100	
Still	Moder.	High	Report No. 7			
Dry	Moder.	Humid				

Average Field Force			
Name of Contractor	Administration	Labor	Remarks
JACON LLC	John Drasher	Rick	
Visitors			
Time	Name	Representing	Remarks
1-1:30p	Jon Janke	Coon Creek Watershed District	
1-1:30p	Tyler Thompson	Coon Creek Watershed District	

Equipment at the Site

Backhoe, skidsteer, trailer, dump truck, fuel tank

Unusual Items

Construction Activities

Subcontractor Blake Drilling installed dewatering point wells around intake and structure location. Dewatering discharge directed between coffer dam and floating silt curtain. Contractor plans to secure dewatering permit and dewater over weekend to establish dry working conditions to resume work on Monday.

- Distribution:
1. Contractor
 2. Subcontractor(s)
 3. Engineer
 4. Owner
 5. City of Coon Rapids
 6. Project File

By Jon Janke Title Operations and Maintenance Coordinator



Construction Report

Date March 7, 2022

PROJECT Pleasure Creek South Biochar-
and Iron-Enhanced Sand Filter Weather
 JOB NO. PAN 21-01, Stantec #227702346
 CLIENT Coon Creek Watershed District Temp. °F
 CONTRACTOR JACON LLC Wind
 PROJECT MANAGER John Drasher Humidity

S	<u>M</u>	T	W	Th	F	S
Bright	<u>Sunny</u>		Over- cast	Rain		Snow
Sun						
<u><32</u>	<u>32-50</u>	50-70	70-85	85-100	>100	
<u>Still</u>	<u>Moder.</u>	High	Report No. 6			
Dry	<u>Moder.</u>	Humid				

Average Field Force			
Name of Contractor	Administration	Labor	Remarks
JACON LLC	John Drasher	Rick	
Visitors			
Time	Name	Representing	Remarks
11-12p	Jon Janke	Coon Creek Watershed District	
11-12p	Tyler Thompson	Coon Creek Watershed District	

Equipment at the Site

Backhoe, skidsteer, trailer, dump truck, fuel tank

Unusual Items

Construction Activities

On Friday contractor completed scraping and stockpiling topsoil from the working area and installed floating silt curtain and coffer dam at intake. Contractor installed biorolls surrounding project area. Contractor plans to replace biorolls with silt fence when site conditions allow.

- Distribution:
1. Contractor
 2. Subcontractor(s)
 3. Engineer
 4. Owner
 5. City of Coon Rapids
 6. Project File

By Jon Janke Title Operations and Maintenance Coordinator



Construction Report

Date March 4, 2022

PROJECT Pleasure Creek South Biochar-
and Iron-Enhanced Sand Filter
 JOB NO. PAN 21-01, Stantec #227702346
 CLIENT Coon Creek Watershed District
 CONTRACTOR JACON LLC
 PROJECT MANAGER John Drasher

Day
 Weather
 Temp. °F
 Wind
 Humidity

S	M	T	W	Th	F	S
Bright	Sunny	Over-	cast	Rain	Snow	
Sun						
<32	32-50	50-70	70-85	85-100	>100	
Still	Moder.	High	Report No. 5			
Dry	Moder.	Humid				

Average Field Force			
Name of Contractor	Administration	Labor	Remarks
JACON LLC	John Drasher	Rick	
Visitors			
Time	Name	Representing	Remarks
11-12p	Jon Janke	Coon Creek Watershed District	
11-12p	Tyler Thompson	Coon Creek Watershed District	

Equipment at the Site

Backhoe, skidsteer, trailer, dump truck, fuel tank

Unusual Items

Owner installed trail camera onsite with timelapse function to create timelapse video of construction.

Construction Activities

Contractor continued rough grading and establishing berm. Contractor requested clarification if the berm was to be constructed 5 feet high from the existing ground or constructed to maintain a level top (which will require varying height). Owner clarified that berm is to be constructed as a uniform 5 foot height measured from the existing ground to provide containment for the street seeping pile and maintain the side slope conditions as designed.

Dewatering crew visited site today. Plan to apply for dewatering permit and install equipment in two weeks or when permit is acquired.

Contractor maintained rock entrance.

- Distribution:
1. Contractor
 2. Subcontractor(s)
 3. Engineer
 4. Owner
 5. City of Coon Rapids
 6. Project File

By Jon Janke Title Operations and Maintenance Coordinator



Construction Report

Date March 3, 2022

PROJECT Pleasure Creek South Biochar-
and Iron-Enhanced Sand Filter
 JOB NO. PAN 21-01, Stantec #227702346
 CLIENT Coon Creek Watershed District
 CONTRACTOR JACON LLC
 PROJECT MANAGER John Drasher

Day
 Weather
 Temp. °F
 Wind
 Humidity

S	M	T	W	Th	F	S
Bright	Sunny	Over-	cast	Rain	Snow	
Sun						
<32	32-50	50-70	70-85	85-100	>100	
Still	Moder.	High	Report No. 4			
Dry	Moder.	Humid				

Average Field Force			
Name of Contractor	Administration	Labor	Remarks
JACON LLC	John Drasher	Rick	
Visitors			
Time	Name	Representing	Remarks
2-3p	Jon Janke	Coon Creek Watershed District	
2-3p	Tyler Thompson	Coon Creek Watershed District	

Equipment at the Site

Backhoe, skidsteer, trailer, dump truck, fuel tank

Unusual Items

Construction Activities

Contractor continued rough grading and establishing berm. Materials (culverts, distribution pipe, drain tile, fittings, flared end section, and geotextile fabric) delivered to site and stored off the roadway.

Engineer provided direction that berm is intended to be 5 feet high with 3:1 side slopes. Contractor may elect to adjust slope on west side of berm to a 1:1 slope. This would allow for a more stable slope towards the wet basin while minimizing the need to export material from the site.

- Distribution:
1. Contractor
 2. Subcontractor(s)
 3. Engineer
 4. Owner
 5. City of Coon Rapids
 6. Project File

By Jon Janke Title Operations and Maintenance Coordinator



Construction Report

Date March 2, 2022

PROJECT Pleasure Creek South Biochar-
and Iron-Enhanced Sand Filter Weather
 JOB NO. PAN 21-01, Stantec #227702346
 CLIENT Coon Creek Watershed District Temp. °F
 CONTRACTOR JACON LLC Wind
 PROJECT MANAGER John Drasher Humidity

S	M	T	W	Th	F	S
Bright	Sunny	Over-	Rain	Snow		
Sun		cast				
<32	32-50	50-70	70-85	85-100	>100	
Still	Moder.	High	Report No. 3			
Dry	Moder.	Humid				

Average Field Force			
Name of Contractor	Administration	Labor	Remarks
JACON LLC	John Drasher	Rick	
Visitors			
Time	Name	Representing	Remarks
11-12:30p	Jon Janke	Coon Creek Watershed District	
11-12:30p	Tyler Thompson	Coon Creek Watershed District	
11-11:30a	Justine Dauphinais	Coon Creek Watershed District	Virtual
11-11:30a	Jason Hilst	Coon Creek Watershed District	Virtual
11-12:30p	Eileen Weigel	Stantec	
11-11:30a	Ed Matthiesen	Stantec	Virtual
11-11:30a	Josh Peterson	City of Coon Rapids	Virtual

Equipment at the Site

Backhoe, skidsteer, trailer, dump truck, fuel tank

Unusual Items

Weekly progress meeting-items discussed: gate lock, construction progress, dewatering permit, Xcel energy service, and pay app #1.

Owner installed 2 additional benchmarks for contractors use and cleared brush along berm path and branches obstructing the trail camera view.

Construction Activities

Contractor moved stockpiled material from project area to berm location. Contractor found stockpile material mostly street sweepings mixed with some debris. Contractor cleared trees and brush from construction limits. Contractor plans to dig several test pits to confirm groundwater elevation and flow rate prior to applying for dewatering permit. Contractors utility crew plans to visit the site to review site conditions and plan for utility installation.

- Distribution:
1. Contractor
 2. Subcontractor(s)
 3. Engineer
 4. Owner
 5. City of Coon Rapids
 6. Project File

By Jon Janke Title Operations and Maintenance Coordinator



Construction Report

Date March 1, 2022

PROJECT Pleasure Creek South Biochar-
and Iron-Enhanced Sand Filter Weather
 JOB NO. PAN 21-01, Stantec #227702346
 CLIENT Coon Creek Watershed District Temp. °F
 CONTRACTOR JACON LLC Wind
 PROJECT MANAGER John Drasher Humidity

S	M	T	W	Th	F	S
Bright	Sunny	Over-	Rain	Snow		
Sun	cast					
<32	32-50	50-70	70-85	85-100	>100	
Still	Moder.	High	Report No. 2			
Dry	Moder.	Humid				

Average Field Force			
Name of Contractor	Administration	Labor	Remarks
JACON LLC	John Drasher	Rick	
Visitors			
Time	Name	Representing	Remarks
1:45-2:15p	Tyler Thompson	Coon Creek Watershed District	

Equipment at the Site

Backhoe, skidsteer, trailer, dump truck, fuel tank

Unusual Items

Surveyed site for project trail cam location. Confirmed cottonwood cluster east of access road, centered on the site is ideal.

Construction Activities

Contractor had installed rock construction entrance, 15 feet west of entrance gate off Evergreen Blvd. Plastic sheeting placed under site fuel tank by contractor. Contractor was not present during inspection.

Confirmed owner established survey benchmarks, berm, and project limits staking.

- Distribution:
1. Contractor
 2. Subcontractor(s)
 3. Engineer
 4. Owner
 5. City of Coon Rapids
 6. Project File

By Tyler Thompson Title OM Field Operations Manager



Construction Report

Date February 28, 2022

PROJECT Pleasure Creek South Biochar-
and Iron-Enhanced Sand Filter
 JOB NO. PAN 21-01, Stantec #227702346
 CLIENT Coon Creek Watershed District
 CONTRACTOR JACON LLC
 PROJECT MANAGER John Drasher

Day
 Weather
 Temp. °F
 Wind
 Humidity

S	M	T	W	Th	F	S
Bright	Sunny	Over-	Rain	Snow		
Sun	cast					
<32	32-50	50-70	70-85	85-100	>100	
Still	Moder.	High	Report No. 1			
Dry	Moder.	Humid				

Average Field Force			
Name of Contractor	Administration	Labor	Remarks
JACON LLC	John Drasher	Rick	
Visitors			
Time	Name	Representing	Remarks
8:00a-1:30p	Jason Hilst	Coon Creek Watershed District	
10:30-11:30a	Jon Janke	Coon Creek Watershed District	
10:30-11:30a	Tyler Thompson	Coon Creek Watershed District	

Equipment at the Site

Backhoe, skidsteer, trailer, fuel tank

Unusual Items

Second lock added to site access gate to allow for construction access without disruption to normal city operations.

Construction Activities

Contractor plowed project area and established survey capabilities.

Owner established 5 survey benchmarks surrounding project area and provided map, coordinates, and elevations for each benchmark to contractor. Owner installed lath indicating north and south most construction limits and installed lath marking berm installation location.

- Distribution:
1. Contractor
 2. Subcontractor(s)
 3. Engineer
 4. Owner
 5. City of Coon Rapids
 6. Project File

By Jon Janke Title Operations and Maintenance Coordinator